



Department of Transportation

Monroe County, New York

Cheryl Dinolfo
County Executive

Terrence J. Rice, P.E.
Director

Basket Road Improvement Project Newsletter

April 4, 2016

This informational newsletter is being distributed to provide updates on the status of the project and communicate upcoming activities to effected properties and interested parties.

Project Description

The Monroe County Department of Transportation has contracted with Keeler Construction Company Co, Inc., to construct the Basket Road Improvement Project. The limits of the project on Basket Road are from Schlegel Road to Lake Road. The project will install new storm sewer systems and re-grade ditches along the road, as well as, construct new 5 foot wide paved shoulder and overlay the roadway with 2 new courses of asphalt pavement. The project also includes the lowering of 2 hills (one south of Woodard Road and one north of Woodard Road) which will require a posted detour around the work area for one week each. The detours are tentatively scheduled for this summer and you will receive more detailed information on the exact dates of the detours in a future newsletter mailing prior to their implementation.

Current Project Status

The Department of Transportation work for the Basket Road Improvement Project is scheduled to begin on or about **April 11, 2016**. The project will start with the installation of new storm sewers, and re-grading of ditches along the road. Then we will construct the new 5 foot shoulders beginning on the west side of the road. During the summer, as stated above, we will lower the 2 hills. We will then mill the roadway and pave 2 layers of new asphalt along the length of the project. We will finish the project with the installation of new mailboxes, along with topsoil and seeding of disturbed lawn areas near the road.

Overall Schedule

The current schedule is to have this project completed this fall. According to the Monroe County Water Authority, the water main installation is complete and lawn restorations beyond the roadway project area will be completed this spring. RG&E is also relocating the gas main in some isolated locations along the road and should complete the relocation work in the next couple of weeks.

Project Contact Information If you have questions:

Full time inspection staff will be on site daily working with the contractor. If you have a question or a concern regarding the work, please contact the Resident Engineer or the Project Manager below.

PROJECT CONTACT:
Lou Hall, Resident Engineer
Field Office: (585) 872-2427
Email: LHall@ravieng.com

MCDOT CONTACT:
Henry Herdzik, Project Manager
Office: (585) 753-7729
Email: hherdzik@monroecounty.gov