



Monroe County Department of Transportation

Ongoing Construction Update- August 31, 2015

Brighton		
Winton Road: Over Erie Canal Route 590 to Brighton-Henrietta Tl Road		Contact:Tom Frys ((585) 753-7741)
Bridge PM-4 (Major)	Bridge	Scheduled start date:4/20/2015
Painting girders. Conc. cure on E. side		Scheduled end date:8/5/2015
Maintain 2 way traffic but with lane reductions.		Percent complete: 70%
South Clinton Avenue: City Line to Elmwood Avenue		Contact:Hank Herdzik ((585) 753-7729)
Highway Preventative Maintenance #1	Pavement	Scheduled start date:6/12/2015
Milling and resurfacing complete. Finish underdrain work in the grass area in late summer.		Scheduled end date:10/15/2015
Limited temporary lane closures.		Percent complete: 95%
Westfall Road: Route 31 to Lac-De-Ville Blvd		Contact:Hank Herdzik ((585) 753-7729)
Highway Preventative Maintenance #1	Pavement	Scheduled start date:8/17/2015
Paving to be completed the week of August 31st. Finish pavement striping by the end of September.		Scheduled end date:10/15/2015
Limited temporary lane closures with flaggers.		Percent complete: 75%
Winton Road: City Line to Westfall Road		Contact:Hank Herdzik ((585) 753-7729)
Highway Preventative Maintenance #1	Pavement	Scheduled start date:7/6/2015
Pavement marking work remains.		Scheduled end date:10/15/2015
Limited temporary lane closures.		Percent complete: 95%
Winton Road: Over Allen Creek Trib. Westfall Road to Elmwood Avenue		Contact:Hank Herdzik ((585) 753-7729)
S. Winton Road Culvert Replacement	Culvert	Scheduled start date:7/13/2015
The project is substantially complete with minor restoration work remaining.		Scheduled end date:8/31/2015
The road is open. The remaining work will be done with work zone lane closures which will have a minor impact on traffic.		Percent complete: 99%
Chili		
Paul Road: Intersection Improvement Archer Road to Paul Road		Contact:Tony Halaris ((585) 753-7738)
2015 PAUL ARCHER	Pavement	Scheduled start date:8/1/2015
Project has been postponed till Summer of 2016		Scheduled end date:
		Percent complete: 0%
Union Street: Bowen Road to Chili Wheatland Tl		Contact:Tony Halaris ((585) 753-7738)
2015 UNION	Pavement	Scheduled start date:8/1/2015
Scheduling work with Town and Vendors		Scheduled end date:
		Percent complete: 0%
Morgan Road: Over Mill Creek Wheatland Center Road to Union Street		Contact:Karen Cox ((585) 753-7742)
Morgan Road Culvert Replacement	Culvert	Scheduled start date:6/9/2015
Road will close on June 9 after 9 AM		Scheduled end date:12/31/2015
Road will be closed to through traffic @ culvert. Project Detour utilizes Union Street, Wickins Road and Wheatland Ctr. Road		Percent complete: 95%
Clarkson		
Clarkson-Parma Tl Road: Ireland Road to Route 104		Contact:Mike Slattery ((585) 753-7734)
CLARKSON PARMA TL RD	Pavement	Scheduled start date:8/4/2015
The surface treatment is complete. Roads needs to be swept and pavement markings.		Scheduled end date:
		Percent complete: 95%
Redman Road: Route 104 to Route 31		Contact:Mike Slattery ((585) 753-7734)
REDMAN ROAD	Pavement	Scheduled start date:7/22/2015
T&L is complete. Shoulder back-up is being scheduled.		Scheduled end date:
		Percent complete: 80%
Greece		
Edgemere Drive: Island Cottage Road to Lowden Point Road		Contact:Tony Halaris ((585) 753-7738)
2015 EDGEMERE	Pavement	Scheduled start date:6/1/2015
Surface Treat completed 8/12		Scheduled end date:
		Percent complete: 99%
Flynn Road: Frisbee Hill Road to Latta Road		Contact:Tony Halaris ((585) 753-7738)
2015 FLYNN ROAD	Pavement	Scheduled start date:9/8/2015
Work to commence September 8, 2015		Scheduled end date:
		Percent complete: 0%
Ling Road: Greenleaf Road to Dewey Avenue		Contact:Tony Halaris ((585) 753-7738)
2015 LING	Pavement	Scheduled start date:6/1/2015
Surface Treat completed 8/12		Scheduled end date:
		Percent complete: 99%



Monroe County Department of Transportation

Ongoing Construction Update- August 31, 2015

Maggie Brooks
County Executive

Long Pond Road: English Road to Maiden Lane

2015 LONG POND

Project complete.

Pavement

Contact: Tony Halaris ((585) 753-7738)

Scheduled start date: 7/13/2015

Scheduled end date: 8/14/2015

Percent complete: 100%

Manitou Beach Road: Town Line to Lake Ontario State Parkway

2015 MANITOU BEACH

Surface Treat completed 8/12

Pavement

Contact: Tony Halaris ((585) 753-7738)

Scheduled start date: 6/1/2015

Scheduled end date:

Percent complete: 99%

North Avenue: English Road to Route 104

2015 NORTH AVE

Surface Treat 8/12

Pavement

Contact: Tony Halaris ((585) 753-7738)

Scheduled start date: 6/1/2015

Scheduled end date:

Percent complete: 99%

Ridgeway Avenue: Long Pond Road to Elmgrove Road

2015 RIDGEWAY

Project complete. Striping scheduled for week of 8/3

Pavement

Contact: Tony Halaris ((585) 753-7738)

Scheduled start date: 6/29/2015

Scheduled end date: 8/17/2015

Percent complete: 100%

Edgemere Drive: Over Buck Pond Outlet Long Pond Road to Island Cottage Road

Bridge PM-4 (Major)

S. side complete. Move to N. side: abutment, deck & fascia repairs

Alternating 1 way traffic.

Bridge

Contact: Tom Frys ((585) 753-7741)

Scheduled start date: 4/20/2015

Scheduled end date: 10/20/2016

Percent complete: 60%

North Greece Road: Over Northrup Creek Frisbee Hill Road to Post Avenue

Bridge PM-4 (Major)

Concrete repairs and steel bridge removal.

Bridge

Contact: Tom Frys ((585) 753-7741)

Scheduled start date: 4/20/2015

Scheduled end date: 9/21/2015

Detour: Post Avenue / Flynn Road / Frisbee Hill Road. Detour began July 29.

Percent complete: 45%

Kuhn Road: Flynn Road to Long Pond Road

Kuhn Road Rehabilitation

next 2 weeks-milling, paving north side & misc drainage work

Road will be open to alternating two way traffic during work hours. Two way traffic will be re-established at end of each work day..

Pavement

Contact: Karen Cox ((585) 753-7742)

Scheduled start date: 6/1/2015

Scheduled end date: 2/29/2016

Percent complete: 10%

English Road: Route 390 to Fetzner Road

English Road culvert

Begin construction in Sept.

Shoulder closure.

Culvert

Contact: Tom Frys ((585) 753-7741)

Scheduled start date: 10/5/2015

Scheduled end date: 12/4/2015

Percent complete:

Hamlin

Drake Road: Route 18 to Clarkson-Hamlin TI Road

DRAKE ROAD

First Surface treatment is complete. 2nd surface treatment is scheduled for the week of 8/31/15.

Pavement

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 5/1/2015

Scheduled end date:

Percent complete: 85%

Hamlin Center Road: Route 260 to Route 18

HAMLIN CENTER ROAD

T&L is 75% complete. Minor drainage is still needed.

Pavement

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 7/6/2015

Scheduled end date:

Percent complete: 90%

Moscow Road: Lake Road East Fork to Monroe-Orleans CI Road

MOSCOW ROAD

Surface treatment is complete. Road needs to be swept and pavement markings.

Pavement

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 6/25/2015

Scheduled end date:

Percent complete: 85%

Clarkson-Hamlin TI Road: Over West Creek Roosevelt Highway Ext to Route 19

Clarkson Hamlin TL Road Culvert Replacement

Contractor mobilized & set up detour. Erosion control & clearing & grubbing next.

Detour Route: Roosevelt Highway/ Sweden Walker Rd/ Lawrence Rd/ Lake Rd

Culvert

Contact: Tom Frys ((585) 753-7741)

Scheduled start date: 8/10/2015

Scheduled end date: 10/31/2015

Percent complete: 1%

Redman Road: Over Yanty Creek Jacobs Road to Morton Road

2015 REDMAN ROAD

Scheduling work with crew

Bridge

Contact: Tony Halaris ((585) 753-7738)

Scheduled start date: 9/1/2015

Scheduled end date:

Percent complete: 0%

Henrietta

Martin Road: Telephone Road to East River Road

Martin Road

Surface treat complete, scheduling sweeping

Pavement

Contact: Jim Gagnier ((585) 753-7732)

Scheduled start date: 7/15/2015

Scheduled end date: 9/10/2015

Percent complete: 90%



Monroe County Department of Transportation

Ongoing Construction Update- August 31, 2015

Maggie Brooks
County Executive

Reeves Road: Tobin Road to Pinnacle Road Reeves Rd Complete	Pavement	Contact:Jim Gagnier ((585) 753-7732) Scheduled start date:6/25/2015 Scheduled end date:7/30/2015 Percent complete: 100%
Tobin Road: Clover Street to Reeves Road Tobin Rd Complete	Pavement	Contact:Jim Gagnier ((585) 753-7732) Scheduled start date:6/25/2015 Scheduled end date:7/30/2015 Percent complete: 100%
Ward Hill Road: Pinnacle Road to Route 15A Ward Hill Rd Asphalt prep work complete	Pavement	Contact:Jim Gagnier ((585) 753-7732) Scheduled start date:7/6/2015 Scheduled end date:9/11/2015 Percent complete: 90%
Honeoye Falls		
Maplewood Avenue: Clover Street to Monroe Street Maplewood Avenue Complete	Pavement	Contact:Jim Gagnier ((585) 753-7732) Scheduled start date:7/22/2015 Scheduled end date:9/11/2015 Percent complete: 100%
Irondequoit		
Kings Highway: Lake Shore Blvd to Edgerton Road 2015 KINGS HWY Project Complete	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date:5/11/2015 Scheduled end date:7/9/2015 Percent complete: 100%
Winton Road: North Winton Empire Blvd to Town Line 2015 N WINTON Mill start 8/18Paving 8/20	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date:6/1/2015 Scheduled end date: Percent complete: 0%
Culver Road: Route 104 to Norton Street Highway Preventative Maintenance #1 Milling and resurfacing complete. Finish pavement striping late summer. Limited temporary lane closures.	Pavement	Contact:Hank Herdzyk ((585) 753-7729) Scheduled start date:6/19/2015 Scheduled end date:10/15/2015 Percent complete: 95%
Mendon		
Bull's Saw Mill Road: West Bloomfield Road to Route 251 Bulls Sawmill Rd Asphalt prep work partly complete	Pavement	Contact:Jim Gagnier ((585) 753-7732) Scheduled start date:7/6/2015 Scheduled end date:8/21/2015 Percent complete: 40%
Mile Square Road: @Mendon/Pittsford Town Line East Street to Route 251 Mile Square Road Complete	Pavement	Contact:Jim Gagnier ((585) 753-7732) Scheduled start date:6/17/2015 Scheduled end date:7/24/2015 Percent complete: 100%
Parish Road: Route 64 to West Bloomfield Road Parrish Road Asphalt prep work is partly complete	Pavement	Contact:Jim Gagnier ((585) 753-7732) Scheduled start date:7/1/2015 Scheduled end date:9/11/2015 Percent complete: 25%
Pond Road: West Bloomfield Road to Douglas Road Pond Road Asphalt prep work to begin in July.	Pavement	Contact:Jim Gagnier ((585) 753-7732) Scheduled start date:7/1/2015 Scheduled end date:9/25/2015 Percent complete: 25%
Smith Road: Mile Square Road to West Bloomfield Road Smith Road Complete	Pavement	Contact:Jim Gagnier ((585) 753-7732) Scheduled start date:6/17/2015 Scheduled end date:8/21/2015 Percent complete: 100%
West Bloomfield Road: Boughton Hill Road to Ontario County Line West Bloomfield Rd Shoulder milling and paving is complete	Pavement	Contact:Jim Gagnier ((585) 753-7732) Scheduled start date:8/3/2015 Scheduled end date:9/7/2015 Percent complete: 90%



Monroe County Department of Transportation

Ongoing Construction Update- August 31, 2015

Maggie Brooks
County Executive

Sibley Road: Over Honeoye Creek Route 15A to Clover Street

Sibley Road Bridge Rehabilitation

Bridge

Road closed to thru traffic June 20. project duration; approx 3 months

Road will be closed to through traffic @ bridge. Project detour: Rush-Lima Road to West Main Street to North Main Street

Contact: Karen Cox ((585) 753-7742)

Scheduled start date: 6/29/2015

Scheduled end date: 12/31/2015

Percent complete: 2%

Ogden

Gillett Road: New York State Barge Canal to Route 531

GILLETT ROAD

Pavement

Rte. 31 to the canal is milled & paved. Shoulder to be surface treated the week of 8/31/2015.

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 7/6/2015

Scheduled end date:

Percent complete: 85%

Hubbell Road: Route 31 to Colby Street

HUBBELL ROAD

Drainage

Coordinating the project with the town and vendor.

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 8/10/2015

Scheduled end date:

Percent complete: 0%

Westside Drive: Ramblewood Drive to Route 36

WESTSIDE DRIVE

Pavement

Complete

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 6/24/2015

Scheduled end date:

Percent complete: 100%

Hubbell Road: Over Salmon Creek Colby Street to Route 31

Hubbell Road Culvert Rehabilitation

Culvert

Project is currently underway with slip lining of the existing culvert.

Lane restrictions and flaggers will be in effect during construction.

Contact: Hank Herdzyk ((585) 753-7729)

Scheduled start date: 8/24/2015

Scheduled end date: 10/9/2015

Percent complete: 20%

Canal Road: Over Spring Creek Gordon Road to Hinkleyville Road

2015 CANAL ROAD

Bridge

Estimated projection complete week of 8/24

Contact: Tony Halaris ((585) 753-7738)

Scheduled start date: 8/11/2015

Scheduled end date:

Percent complete: 40%

Parma

Lighthouse Road: Lake Ontario to Curtis Road

LIGHTHOUSE ROAD

Pavement

Surface treatment is complete. The road needs to be swept and pavement markings.

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 8/3/2015

Scheduled end date:

Percent complete: 95%

Ogden-Parma Tl Road: Route 259 to Trimmer Road

OGDEN PARMA TL RD

Pavement

Surface treatment is complete. Roads to swept and pavement markings.

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 7/20/2015

Scheduled end date:

Percent complete: 85%

Peck Road: Route 259 to Clarkson-Parma Tl Road

PECK ROAD

Pavement

Surface treatment is complete. Road needs to swept and pavement markings.

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 8/3/2015

Scheduled end date:

Percent complete: 85%

Clarkson-Parma Tl Road: Over Salmon Creek Tributary Parma Center Road to Peck Road

Clarkson Parma TL Road Culvert Replacement

Culvert

Road will be closed between Peck Road and Craig Hill Drive - mid August to end of October.

Detour Route: Peck Rd/ Spencer Rd/ Parma Center Rd

Contact: Tom Frys ((585) 753-7741)

Scheduled start date: 8/3/2015

Scheduled end date: 10/31/2015

Percent complete: 0%

Penfield

Plank Road: Wayne County Line to Jackson Road

Plank Rd

Pavement

Complete

Contact: Jim Gagnier ((585) 753-7732)

Scheduled start date: 6/3/2015

Scheduled end date: 7/17/2015

Percent complete: 100%

Salt Road: Route 286 to Route 441

Salt Rd

Pavement

Complete

Contact: Jim Gagnier ((585) 753-7732)

Scheduled start date: 6/11/2015

Scheduled end date: 7/17/2015

Percent complete: 100%

Penfield Road: Panorama Trail to East Avenue

Highway Preventative Maintenance #1

Pavement

Milling and resurfacing complete. Finish pavement striping late summer.

Limited temporary lane closures.

Contact: Hank Herdzyk ((585) 753-7729)

Scheduled start date: 6/1/2015

Scheduled end date: 10/15/2015

Percent complete: 95%



Monroe County Department of Transportation

Ongoing Construction Update- August 31, 2015

Maggie Brooks
County Executive

Perinton

Aldrich Road: Ayrault Road to Route 31		Contact:Jim Gagnier ((585) 753-7732)
Aldrich Road	Pavement	Scheduled start date:7/20/2015
Surface treat complete, scheduling striping		Scheduled end date:8/31/2015
		Percent complete: 90%
Kreag Road: Ayrault Road to Route 96		Contact:Jim Gagnier ((585) 753-7732)
Kreag Road	Pavement	Scheduled start date:8/10/2015
The project has been held over until 2016		Scheduled end date:8/21/2015
		Percent complete:
Victor Road: Route 31 to Ontario County Line		Contact:Jim Gagnier ((585) 753-7732)
Victor Road	Pavement	Scheduled start date:7/20/2015
Surface treat complete, scheduling striping		Scheduled end date:8/31/2015
		Percent complete: 90%
Woolston Road: Perinton Jurisdiction to Railroad Mills Road		Contact:Jim Gagnier ((585) 753-7732)
Woolston Rd	Pavement	Scheduled start date:7/20/2015
Asphalt prep work to begin in September		Scheduled end date:9/25/2015
		Percent complete:
Baird Road: Over Thomas Creek Boces Drive to Midvale Drive		Contact:Tony Halaris ((585) 753-7738)
2015 BAIRD 1	Bridge	Scheduled start date:4/27/2015
Project Completed		Scheduled end date:4/30/2015
		Percent complete: 100%
Baird Road: Over Thomas Creek Whitney Road to Braeloch Crossing		Contact:Tony Halaris ((585) 753-7738)
2015 BAIRD 2	Culvert	Scheduled start date:6/1/2015
Scheduling work with crew.		Scheduled end date:
		Percent complete: 0%
Turk Hill Road: Route 31 to Ontario County Line		Contact:Jim Gagnier ((585) 753-7732)
Turk Hill Road	Pavement	Scheduled start date:7/1/2015
Intersection work at Rte. 31 is complete. Paving complete at South end, scheduling striping		Scheduled end date:9/2/2015
		Percent complete: 90%

Pittsford

Barker Road: West Bloomfield Road to Mendon Center Road		Contact:Jim Gagnier ((585) 753-7732)
Barker Road	Pavement	Scheduled start date:6/22/2015
Complete		Scheduled end date:8/10/2015
		Percent complete: 100%
Canfield Road: Route 64 to Clover Street		Contact:Jim Gagnier ((585) 753-7732)
Canfield Road	Pavement	Scheduled start date:6/25/2015
Complete		Scheduled end date:8/21/2015
		Percent complete: 100%
Marsh Road: Route 31F to Pittsford-Perinton (Southern) Tl		Contact:Hank Herdzik ((585) 753-7729)
Highway Preventative Maintenance #1	Pavement	Scheduled start date:5/11/2015
Road work is substantially complete.		Scheduled end date:10/15/2015
Limited temporary lane closures.		Percent complete: 99%

Riga

Baker Street: Buffalo Road to Savage Road		Contact:Mike Slattery ((585) 753-7734)
BAKER STREET	Pavement	Scheduled start date:8/3/2015
Mill & Fill and T&L is complete. Shoulder back-up is still needed.		Scheduled end date:
		Percent complete: 90%
Betteridge Road: Route 33A to Griffin Road		Contact:Mike Slattery ((585) 753-7734)
BETTERIDGE ROAD	Pavement	Scheduled start date:8/3/2015
Surface treat is completed. Need to be swept & pavement markings.		Scheduled end date:
		Percent complete: 85%
Bromley Road: Attridge Road to Buffalo Road		Contact:Mike Slattery ((585) 753-7734)
BROMLEY ROAD	Pavement	Scheduled start date:8/3/2015
Surface treat is complete. Sweeping and pavement markings are still needed.		Scheduled end date:
		Percent complete: 85%
Gilman Road: Route 36 to North Main Street		Contact:Mike Slattery ((585) 753-7734)
GILMAN ROAD	Pavement	Scheduled start date:7/27/2015
Coordinating the project with the town and vendor.		Scheduled end date:
		Percent complete: 0%



Monroe County Department of Transportation

Ongoing Construction Update- August 31, 2015

Maggie Brooks
County Executive

Kendall Road: North Main Street to Mc Intosh Road

KENDALL ROAD

Coordinating the project with the town and vendor.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:7/27/2015

Scheduled end date:

Percent complete: 0%

Savage Road: Attridge Road to Baker Street

SAVAGE ROAD

T&L is complete. Minor drainage work still needed.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:7/13/2015

Scheduled end date:

Percent complete: 92%

Griffin Road: Over Black Creek Tributary Palmer Road to Stearns Road

2015 GRIFFIN ROAD

Scheduling work with crew

Culvert

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date:8/1/2015

Scheduled end date:

Percent complete: 0%

Rochester

Not Entered: Not Entered to Not Entered

Inner Loop Transformation

Various Locations

Contact:Brent Penwarden ((585) 753-7733)

Scheduled start date:5/1/2015

Scheduled end date:12/31/2017

Percent complete: 12%

Inner Loop is closed from E Main to Monroe. S Union - left lane closed between Monroe & East; Piken st - left lane closed between East & Savannah; Pitkin St- left lane closed north of Charlotte St; the Broad/Pitkin traffic signal is on flash.

Not Entered: Not Entered to Not Entered

Ridgeway Ave Improvements

Pavement

Contact:Brent Penwarden ((585) 753-7733)

Scheduled start date:7/15/2015

Scheduled end date:

Percent complete: 2%

maintain EB traffic between Dewey & Lake. WB traffic detoured via W Ridge Rd & Dewey

Rush

Five Points Road: Rush West Rush Road to Honeoye Falls #6 Road

Five Points Road

Recycle and surface treat is complete, scheduling sweeping & striping

Pavement

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:7/20/2015

Scheduled end date:8/28/2015

Percent complete: 90%

Works Road: Phelps Road to Livingston County Line

Works Road

Complete

Pavement

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:6/29/2015

Scheduled end date:8/21/2015

Percent complete: 100%

Sweden

Salmon Creek Road: Colby Street to Beadle Road

SALMON CREEK ROAD

Surface treatment scheduled for the middle of September. Tree work to start 8/17/2015.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:7/14/2015

Scheduled end date:

Percent complete: 65%

Shumway Road: Sweden Walker Road to Route 19

SHUMWAY ROAD

Complete.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:6/22/2015

Scheduled end date:

Percent complete: 100%

Swamp Road: Salmon Creek Road to Sweden Walker Road

SWAMP ROAD

Complete

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:7/13/2015

Scheduled end date:

Percent complete: 100%

Various

Various Roads: Countdown Pedestrian Indication Various Roads to Various Roads

Countdown Pedestrian Indication

Signal

Contact:Jim Pond ((585) 753-7755)

Scheduled start date:3/26/2015

Scheduled end date:12/31/2015

Percent complete: 40%

Under construction. Installation work will continue throughout the year.

Most work is off the road. Brief lane closures are possible while installing pedestrian indications on the signal poles.

Various Roads: Horizontal Curve Various Roads to Various Roads

Horizontal Curve Sign Upgrade

Various Locations

Contact:Brent Penwarden ((585) 753-7733)

Scheduled start date:3/27/2015

Scheduled end date:10/10/2015

Percent complete: 70%

minimal

Webster

Bay Road: Route 104 to Empire Blvd

Highway Preventative Maintenance #1

Majority of the work is complete. Finish of pavement striping is still needed.

Limited temporary lane closures will occur.

Pavement

Contact:Hank Herdzik ((585) 753-7729)

Scheduled start date:7/20/2015

Scheduled end date:10/15/2015

Percent complete: 95%



Monroe County Department of Transportation

Ongoing Construction Update- August 31, 2015

Maggie Brooks
County Executive

State Road: Salt Road to Route 250		Contact: Jim Gagnier ((585) 753-7732)
State Road	Pavement	Scheduled start date: 7/20/2015
Asphalt prep work to begin in September		Scheduled end date: 9/30/2015
		Percent complete:
Basket Road: Schlegel Road to Route 104		Contact: Jim Gagnier ((585) 753-7732)
Basket Road	Pavement	Scheduled start date: 6/3/2015
Complete		Scheduled end date: 7/17/2015
		Percent complete: 100%
Holt Road: Lake Road to Klem Road		Contact: Jim Gagnier ((585) 753-7732)
Holt Road	Pavement	Scheduled start date: 7/1/2015
Surface treat complete, scheduling sweeping.		Scheduled end date: 8/14/2015
		Percent complete: 90%
Schlegel Road: Monroe-Wayne CI Road to Route 250		Contact: Jim Gagnier ((585) 753-7732)
Schlegel Road	Pavement	Scheduled start date: 7/6/2015
Surface treat complete, scheduling sweeping		Scheduled end date: 8/15/2015
		Percent complete: 90%
Lake Road: Over Shipbuilder Creek Baker Road to Bay Road		Contact: Tony Halaris ((585) 753-7738)
2015 LAKE ROAD	Culvert	Scheduled start date: 9/1/2015
Scheduling work with Town and Vendors		Scheduled end date:
		Percent complete: 0%
Wheatland		
Belcoda Road: North Road to Route 383		Contact: Mike Slattery ((585) 753-7734)
BELCODA ROAD	Pavement	Scheduled start date: 8/17/2015
Coordinating the project with the town and vendor		Scheduled end date:
		Percent complete: 0%
Bowerman Road: Route 383 to South Road		Contact: Mike Slattery ((585) 753-7734)
BOWERMAN ROAD	Pavement	Scheduled start date: 8/10/2015
Surface treat is complete. Pavement markings are still needed.		Scheduled end date:
		Percent complete: 95%
Winslow/Hosmer Roads: Clifton Road to Belcoda Road		Contact: Mike Slattery ((585) 753-7734)
WINSLOW/HOSMER ROAD	Pavement	Scheduled start date: 7/8/2015
Complete		Scheduled end date:
		Percent complete: 100%
South Road: River Road to Wheatland Center Road		Contact: Mike Slattery ((585) 753-7734)
SOUTH ROAD	Pavement	Scheduled start date: 7/13/2015
Drainage work has begun. T&L with a paver is scheduled for the week of 9/14/15.		Scheduled end date:
		Percent complete: 25%
Wheatland Center Road: Oatka Creek to Monroe-Livingston CI Rd		Contact: Mike Slattery ((585) 753-7734)
WHEATLAND CENTER ROAD	Pavement	Scheduled start date: 7/27/2015
Surface treat is complete. Needs pavement markings.		Scheduled end date:
		Percent complete: 95%
Wheatland Center Road: Over Oatka Creek Stewart Road to Ebsary Road		Contact: Tom Frys ((585) 753-7741)
Bridge PM-4 (Major)	Bridge	Scheduled start date: 4/20/2015
Need to seal conc. surfaces and stripe. No schedule for this yet.		Scheduled end date: 7/27/2015
Alternating one way traffic		Percent complete: 95%
North Road: Over Oatka Creek Trib. Route 386 to Union Street		Contact: Hank Herdrik ((585) 753-7729)
North Road Culvert Replacement	Culvert	Scheduled start date: 7/6/2015
The project is substantially complete. Minor restoration work remains.		Scheduled end date: 8/28/2015
Any remianing work can be done with flaggers maintaining traffic around the work.		Percent complete: 100%