



Monroe County Department of Transportation

Ongoing Construction Update- November 09, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

<p>Brighton Elmwood Avenue: Clover Street to East Avenue</p> <p>Project Complete</p>	Pavement	<p>Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 8/22/2016 Scheduled end date: Percent complete: 100%</p>
<p>Chili Paul Road: Intersection Improvement Paul Road to Archer Road</p> <p>Project Complete</p>	Pavement	<p>Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 8/22/2016 Scheduled end date: Percent complete: 100%</p>
<p>Union Street: Chili Wheatland Tl to Bowen Road</p> <p>Project Complete</p>	Pavement	<p>Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 7/28/2016 Scheduled end date: Percent complete: 100%</p>
<p>Wheatland Center Road: Over Mill Creek Morgan Road to Wickens Road</p> <p>Road closed to through traffic on 9/19. Est. duration of closure, weather permitting: 2 months .Road will be closed to through traffic during construction. Detour will utilize Wheatland Center Road, Morgan Road, Union Street and Wickins Road.</p>	Culvert	<p>Contact: Karen Cox ((585) 753-7742) Scheduled start date: 9/19/2016 Scheduled end date: 11/4/2016 Percent complete: 20%</p>
<p>Wheatland Center Road: Over Mill Creek Morgan Road to Clifton Road</p> <p>Road re-opened to traffic on 7-22-16</p>	Culvert	<p>Contact: Karen Cox ((585) 753-7742) Scheduled start date: 6/1/2016 Scheduled end date: 7/29/2016 Percent complete: 100%</p>
<p>Wickens Road: Wheatland Center Road to Union Street</p> <p>Project Complete</p>	Pavement	<p>Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 7/11/2016 Scheduled end date: Percent complete: 100%</p>
<p>Clarkson Redman Road: Route 31 to Town Line</p> <p>Drainage work is being worked on.</p>	Pavement	<p>Contact: Mike Slattery ((585) 753-7734) Scheduled start date: 7/25/2016 Scheduled end date: Percent complete: 90%</p>
<p>West Avenue: Redman Road to Route 19</p> <p>Complete</p>	Pavement	<p>Contact: Mike Slattery ((585) 753-7734) Scheduled start date: 5/2/2016 Scheduled end date: Percent complete: 100%</p>
<p>Greece Flynn Road: Route 18 to Frisbee Hill Road</p> <p>Project Complete</p>	Pavement	<p>Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 6/20/2016 Scheduled end date: Percent complete: 100%</p>
<p>Mount Read Blvd: Highway Pm #2 Stone Road to Maiden Lane</p> <p>Project complete. Cleanup, final striping and punchlist items remain.</p>	Pavement	<p>Contact: Tom Frys ((585) 753-7741) Scheduled start date: 7/12/2016 Scheduled end date: Percent complete: 95%</p>
<p>Mount Read Blvd: Highway Pm #2 Britton Road to Route 18</p> <p>Project complete. Need cleanup, final striping and punchlist items.</p>	Pavement	<p>Contact: Tom Frys ((585) 753-7741) Scheduled start date: 7/5/2016 Scheduled end date: Percent complete: 95%</p>
<p>Long Pond Road: Highway Pm #2 Gates-Greece Tl Road to Ridgeway Avenue</p> <p>Project complete. Cleanup, final striping and punchlist items remain.</p>	Pavement	<p>Contact: Tom Frys ((585) 753-7741) Scheduled start date: 8/15/2016 Scheduled end date: Percent complete: 95%</p>



Monroe County Department of Transportation

Ongoing Construction Update- November 09, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Ridgeway Avenue: Highway Pm #2 Long Pond Road to Bellwood Drive	Pavement	Contact:Tom Frys ((585) 753-7741) Scheduled start date: 8/1/2016 Scheduled end date: Percent complete: 95%
Project complete. Cleanup, final striping and punchlist items remain.		
Ridgeway Avenue: Highway Pm #2 Latona Road to City Line	Pavement	Contact:Tom Frys ((585) 753-7741) Scheduled start date: 8/1/2016 Scheduled end date: Percent complete: 95%
Project complete. Cleanup, final striping and punchlist items remain.		
Payne Beach Road: Losp to Lake Ontario	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 8/15/2016 Scheduled end date: Percent complete: 100%
Paving Complete.		
Britton Road: Mount Read Blvd to Town Line	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 6/20/2016 Scheduled end date: Percent complete: 100%
Project Complete		
Kirk Road: Route 18 to Janes Road	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 7/11/2016 Scheduled end date: Percent complete: 100%
Project Complete		
Payne Beach Road: Manitou Beach Road to Lake Ontario State Parkway	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 5/18/2016 Scheduled end date: 6/30/2016 Percent complete: 100%
Project Completed		
Ridgeway Avenue: Manitou Road to Elmgrove Road	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 6/6/2016 Scheduled end date: Percent complete: 100%
Project Completed.		
Britton Road: Dewey Avenue to Lake Avenue	Culvert	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 10/3/2016 Scheduled end date: 10/15/2016 Percent complete: 100%
Project Complete		
Hamlin		
Hamlin Center Road: Route 18 to Route 260	Pavement	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 7/25/2016 Scheduled end date: Percent complete: 100%
Complete		
Brick Schoolhouse Road: Redman Road to Hamlin-Parma Tl Road	Shoulder	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 7/11/2016 Scheduled end date: Percent complete: 100%
Complete		
Henrietta		
Ward Hill Road: Route 15A to Pinnacle Road	Pavement	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 6/20/2016 Scheduled end date: Percent complete: 100%
Complete		
Erie Station Road: Route 15 to Middle Road	Pavement	Contact:Tom Frys ((585) 753-7741) Scheduled start date: 4/4/2016 Scheduled end date: 10/3/2016 Percent complete: 99%
Project complete. Punchlist items remain. Open to two way traffic. One way traffic eastbound will be maintained. Westbound traffic will be detoured via Middle road / Rush-Henrietta Townline Road / West Henrietta Road		
Hylan Drive: Calkins Road to Route 252	Pavement	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 7/10/2016 Scheduled end date: Percent complete: 100%
Complete		



Monroe County Department of Transportation

Ongoing Construction Update- November 09, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Rush-Henrietta Tlr: East River Road to Route 15A

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 100%

Complete

Telephone Road: East River Road to Route 15

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 100%

Complete

Williams Road: Pinnacle Road to Route 65

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 5/23/2016
Scheduled end date:
Percent complete: 95%

Tree work is beingworked on.

Irondequoit

Hudson Avenue: Highway Pm #2 E Ridge Road to Titus Avenue

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 6/21/2016
Scheduled end date:
Percent complete: 99%

Proj. complete. Punch list items remain.

Titus Avenue: Highway Pm #2 Hudson Avenue to Route 590

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 5/27/2016
Scheduled end date:
Percent complete: 99%

Project complete. Punchlist items remain
Milling 1.75"; putting 1.5" back

St Paul Blvd: Highway Pm #2 City Line to North End

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 5/9/2016
Scheduled end date:
Percent complete: 95%

Project complete. Punchlist items remain.
Two way traffic will be maintained.

Kings Highway: Titus Avenue to Lakeshore Drive

Pavement

Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 9/6/2016
Scheduled end date:
Percent complete: 100%

Project Complete

Mendon

Bull's Saw Mill Road: Route 251 to West Bloomfield Road

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 100%

Complete

Parish Road: West Bloomfield Road to Route 64

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 90%

Surface treat complete, drainage work is being worked on.

Pond Road: Douglas Road to West Bloomfield Road

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 90%

Surface treat complete, tree work is being scheduled.

Boughton Hill Road: Quaker Meeting House Road to West Bloomfield Road

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 7/18/2016
Scheduled end date:
Percent complete: 90%

Drainage work is in progress.

Cheese Factory Road: West Bloomfield Road to Route 64

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/6/2016
Scheduled end date:
Percent complete: 70%

Asphalt prep work is complete. Ditching & drainage work being scheduled.

East Street: Route 65 to Quaker Meeting House Road

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 8/1/2016
Scheduled end date:
Percent complete: 100%

Complete



Monroe County Department of Transportation

Ongoing Construction Update- November 09, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

West Bloomfield Road: Monroe-Wayne Cl Road to Boughton Hill Road

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/13/2016
Scheduled end date:
Percent complete: 90%

Surface treat is complete. Minor drainage work being scheduled.

Ogden

Hubbell Road: Colby Street to Route 31

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 5/2/2016
Scheduled end date:
Percent complete: 100%

Complete

Colby Street: Route 36 to Route 259

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 100%

Complete

Dewey Street: Reed Road to Hubbell Road

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/13/2016
Scheduled end date:
Percent complete: 100%

Complete

Shepard Road: Gillett Road to Manitou Road

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/6/2016
Scheduled end date:
Percent complete: 100%

Complete

Parma

Huffer Road: Spot Safety Improvement @ 90 Degree Bend Bennett R to Lake Ontario State Parkway

Pavement

Contact:Thomas Polech ((585) 753-7747)
Scheduled start date: 7/18/2016
Scheduled end date: 9/21/2016
Percent complete: 100%

Complete

Bennett Road: East Avenue to Curtis Road

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 8/1/2016
Scheduled end date:
Percent complete: 95%

Minor drainage work is being scheduled.

Burritt Road: Route 259 to Route 261

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 5/23/2016
Scheduled end date:
Percent complete: 100%

Complete

Moul Road: Hamlin-Parma Tl Road to Route 259

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 8/1/2016
Scheduled end date:
Percent complete: 100%

Complete

Penfield

State Road: Plank Road to Jackson Road

Pavement

Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 5/23/2016
Scheduled end date:
Percent complete: 100%

Project Complete

Perinton

Woolston Road: Railroad Mills Road to Perinton Jurisdiction

Pavement

Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 8/25/2016
Scheduled end date:
Percent complete: 100%

Project Complete

Garnsey Road: Route 250 to Turk Hill Road

Pavement

Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 8/25/2016
Scheduled end date:
Percent complete: 100%

Project Complete



Monroe County Department of Transportation

Ongoing Construction Update- November 09, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Kreag Road: Route 96 to Ayrault Road

Complete

Pavement Contact: Tony Halaris ((585) 753-7738)
Scheduled start date: 8/18/2016
Scheduled end date:
Percent complete: 100%

Ayrault Road: Route 31 to Country Side Road

UV cured pipe lining to be done mid- November

Culvert Contact: Tony Halaris ((585) 753-7738)
Scheduled start date: 9/6/2016
Scheduled end date:
Percent complete: 75%

Pittsford

Railroad Mills Road: Woolston Road to Park Road

Project Complete

Pavement Contact: Tony Halaris ((585) 753-7738)
Scheduled start date: 8/17/2016
Scheduled end date:
Percent complete: 100%

Willard Road: Route 65 to Mendon Center Road

Project Complete

Drainage Contact: Tony Halaris ((585) 753-7738)
Scheduled start date: 8/29/2016
Scheduled end date:
Percent complete: 100%

Riga

Baker Street: Savage Road to Route 33

Complete

Pavement Contact: Mike Slattery ((585) 753-7734)
Scheduled start date: 7/18/2016
Scheduled end date:
Percent complete: 100%

Gilman Road: North Main Street to Route 36

Complete

Pavement Contact: Mike Slattery ((585) 753-7734)
Scheduled start date: 7/25/2016
Scheduled end date:
Percent complete: 100%

Kendall Road: Mc Intosh Road to North Main Street

Complete

Pavement Contact: Mike Slattery ((585) 753-7734)
Scheduled start date: 7/25/2016
Scheduled end date:
Percent complete: 100%

Savage Road: Baker Street to Attridge Road

Complete

Pavement Contact: Mike Slattery ((585) 753-7734)
Scheduled start date: 7/25/2016
Scheduled end date:
Percent complete: 100%

Palmer Road: Town Line to Route 33A

Complete

Pavement Contact: Mike Slattery ((585) 753-7734)
Scheduled start date: 6/28/2016
Scheduled end date:
Percent complete: 100%

Rochester

Inner Loop: South Clinton Avenue to E Main St

Inner Loop is closed from E Main to Monroe. S Union - left lane closed between Monroe & East; Pikin st - left lane closed between East & Savannah; Pitkin St- left lane closed north of Charlotte St; the Broad/Pitkin traffic sign 1 is on flash.

Ridgeway Avenue: Ramona to Minder

maintain EB traffic between Ramona & Lake. WB traffic detoured via Mt Read & W Ridge Rd

Various Locations Contact: Brent Penwarden ((585) 753-7733)
Scheduled start date: 5/1/2015
Scheduled end date: 12/31/2016
Percent complete: 55%

Pavement Contact: Brent Penwarden ((585) 753-7733)
Scheduled start date: 7/15/2015
Scheduled end date: 12/31/2016
Percent complete: 70%

Rush

Five Points Road: Honeoye Falls #6 Road to Rush West Rush Road

Complete.

Pavement Contact: Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 100%



Monroe County Department of Transportation

Ongoing Construction Update- November 09, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Woodruff Road: Over Honeoye Creek Trib. East River Road to Honeoye Falls #6 Road	Culvert	Contact:Hank Herdzyk ((585) 753-7729) Scheduled start date: 8/15/2016 Scheduled end date: 12/13/2016 Percent complete: 95%
Majority of the work is now complete. Some erosion touchups are needed and bracing removal. Temporary lane closures may occur with flaggers to perform work on the roadway.		
East River Road: Rush West Rush Road to Rush-Henrietta Tr	Pavement	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 8/15/2016 Scheduled end date: Percent complete: 80%
T&L is complete, drainage and tree work is being scheduled.		
Phelps Road: Works Road to Route 15A	Pavement	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 6/20/2016 Scheduled end date: Percent complete: 100%
Complete		
Rush West Rush Road: East River Road to Route 15A	Pavement	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 6/13/2016 Scheduled end date: Percent complete: 100%
Complete		
Sweden		
Salmon Creek Road: Beadle Road to Colby Street	Pavement	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 6/13/2016 Scheduled end date: Percent complete: 100%
Complete.		
Colby Street: Route 19 to Hubbell Road	Pavement	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 6/20/2016 Scheduled end date: Percent complete: 99%
Shoulder back-up still needed.		
Sweden Walker Road: Swamp Road to Route 31	Pavement	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 6/20/2016 Scheduled end date: Percent complete: 100%
Complete		
White Road: West Sweden Road to Route 19	Pavement	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 6/13/2016 Scheduled end date: Percent complete: 100%
East section of project is complete. West end T&L to be done next year.		
Various		
Various Roads: Countdown Pedestrian Indication Various Roads to Various Roads	Signal	Contact:Jim Pond ((585) 753-7755) Scheduled start date: 1/1/2016 Scheduled end date: 10/31/2016 Percent complete: 99%
Under construction. Installation work will continue throughout the year. Most work is off the road. Brief lane closures are possible while installing pedestrian indications on the signal poles.		
Various Roads: Wireless Its Project Various Roads to Various Roads	Signal	Contact:Thomas Polech ((585) 753-7747) Scheduled start date: 7/7/2016 Scheduled end date: 1/8/2017 Percent complete: 50%
Conduit and fiber optic cable installation in progress. Periodic Lane Closures for Conduit and Equipment Installation.		
Various Roads: Accessible Pedestrian Devices Various Roads to Various Roads	Signal	Contact:Thomas Polech ((585) 753-7747) Scheduled start date: 6/20/2016 Scheduled end date: 6/30/2017 Percent complete: 15%
Construction in progress, expected completion date is June 30, 2017. Most work is off the road. Brief lane closures are possible while installing pedestrian devices on the signal poles.		
Various Roads: Its Upgrade Various Roads to Various Roads	Signal	Contact:Thomas Polech ((585) 753-7747) Scheduled start date: 8/15/2016 Scheduled end date: 3/31/2017 Percent complete: 15%
Construction in progress. Most work is off the road. Brief lane closures are possible while installing cameras on the signal poles.		



Monroe County Department of Transportation

Ongoing Construction Update- November 09, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Webster

State Road: Jackson Road to Salt Road	Pavement	Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 7/18/2016 Scheduled end date: Percent complete: 100%
Project Complete		

Schlegel Road: Route 250 to Salt Road	Drainage	Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 9/26/2016 Scheduled end date: Percent complete: 98%
Final Adjustments to be complete week of 11/1/16		

Basket Road: Schlegel Road to Lake Road	Pavement	Contact: Hank Herdzyk ((585) 753-7729) Scheduled start date: 4/11/2016 Scheduled end date: 12/16/2016 Percent complete: 92%
Project work will continue with final restorations and touchups. Construction to be done by alternating traffic around work areas with flaggers and a Mobile Traffic Signal.		

Five Mile Line Road: Route 104 to Klem Road	Pavement	Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 7/11/2016 Scheduled end date: Percent complete: 100%
Project Complete		

Gravel Road: Empire Blvd to Route 104	Pavement	Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 8/8/2016 Scheduled end date: Percent complete: 100%
Project Complete		

Lake Road: Bay Road to Monroe-Wayne Cl Road	Pavement	Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 7/18/2016 Scheduled end date: Percent complete: 100%
Project Complete		

Lake Road: Route 250 to Monroe-Wayne Cl Road	Pavement	Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 7/18/2016 Scheduled end date: Percent complete: 100%
Project Complete		

Monroe-Wayne Cl Road: State Road to Ridge Road	Pavement	Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 6/13/2016 Scheduled end date: 10/17/2016 Percent complete: 100%
Project Complete		

Whiting Road: Klem Road to Lake Road	Pavement	Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 9/6/2016 Scheduled end date: 10/28/2016 Percent complete: 100%
Project Complete		

Wheatland

Belcoda Road: Route 383 to North Road	Pavement	Contact: Mike Slattery ((585) 753-7734) Scheduled start date: 7/18/2016 Scheduled end date: Percent complete: 100%
Complete		

South Road: Union Street to River Road	Pavement	Contact: Mike Slattery ((585) 753-7734) Scheduled start date: 6/27/2016 Scheduled end date: Percent complete: 100%
Complete		

Beulah Road: Oatka Creek to Riga Wheatland T1	Pavement	Contact: Mike Slattery ((585) 753-7734) Scheduled start date: 8/1/2016 Scheduled end date: Percent complete: 99%
Pavement markings are still needed.		

Oatka Creek: Monroe Genesee County Line to Route 36	Pavement	Contact: Mike Slattery ((585) 753-7734) Scheduled start date: 6/20/2016 Scheduled end date: Percent complete: 99%
Pavement markings are still needed.		