



Monroe County Department of Transportation

Ongoing Construction Update- November 21, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Greece

Mount Read Blvd: Highway Pm #2 Stone Road to Maiden Lane

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 7/12/2016
Scheduled end date:
Percent complete: 95%

Project complete. Cleanup, final striping and punchlist items remain.

Mount Read Blvd: Highway Pm #2 Britton Road to Route 18

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 7/5/2016
Scheduled end date:
Percent complete: 95%

Project complete. Need cleanup, final striping and punchlist items.

Long Pond Road: Highway Pm #2 Gates-Greece Tl Road to Ridgeway Avenue

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 8/15/2016
Scheduled end date:
Percent complete: 95%

Project complete. Cleanup, final striping and punchlist items remain.

Ridgeway Avenue: Highway Pm #2 Long Pond Road to Bellwood Drive

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 8/1/2016
Scheduled end date:
Percent complete: 95%

Project complete. Cleanup, final striping and punchlist items remain.

Ridgeway Avenue: Highway Pm #2 Latona Road to City Line

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 8/1/2016
Scheduled end date:
Percent complete: 95%

Project complete. Cleanup, final striping and punchlist items remain.

Henrietta

Erie Station Road: Route 15 to Middle Road

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 4/4/2016
Scheduled end date: 10/3/2016
Percent complete: 99%

Project complete. Punchlist items remain. Open to two way traffic.
One way traffic eastbound will be maintained. Westbound traffic will be detoured via
Middle road / Rush-Henrietta Townline Road / West Henrietta Road

Irondequoit

Hudson Avenue: Highway Pm #2 E Ridge Road to Titus Avenue

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 6/21/2016
Scheduled end date:
Percent complete: 99%

Proj. complete. Punch list items remain.

Titus Avenue: Highway Pm #2 Hudson Avenue to Route 590

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 5/27/2016
Scheduled end date:
Percent complete: 99%

Project complete. Punchlist items remain
Milling 1.75"; putting 1.5" back

St Paul Blvd: Highway Pm #2 City Line to North End

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 5/9/2016
Scheduled end date:
Percent complete: 95%

Project complete. Punchlist items remain.
Two way traffic will be maintained.

Perinton

Kreag Road: Route 96 to Ayrault Road

Pavement

Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 8/18/2016
Scheduled end date:
Percent complete: 100%

Complete

Ayrault Road: Route 31 to Country Side Road

Culvert

Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 9/6/2016
Scheduled end date:
Percent complete: 75%

UV cured pipe lining to be done mid- November



Monroe County Department of Transportation

Ongoing Construction Update- November 21, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Rochester

Inner Loop: South Clinton Avenue to E Main St

Various
Locations

Contact: Brent Penwarden ((585) 753-7733)
Scheduled start date: 5/1/2015
Scheduled end date: 12/31/2016
Percent complete: 55%

Inner Loop is closed from E Main to Monroe. S Union - left lane closed between Monroe & East; Pitkin St - left lane closed between East & Savannah; Pitkin St - left lane closed north of Charlotte St; the Broad/Pitkin traffic signal is on flash.

Ridgeway Avenue: Ramona to Minder

Pavement

Contact: Brent Penwarden ((585) 753-7733)
Scheduled start date: 7/15/2015
Scheduled end date: 12/31/2016
Percent complete: 70%

maintain EB traffic between Ramona & Lake. WB traffic detoured via Mt Read & W Ridge Rd

Rush

Woodruff Road: Over Honeoye Creek Trib. East River Road to Honeoye Falls #6 Road

Culvert

Contact: Hank Herdzik ((585) 753-7729)
Scheduled start date: 8/15/2016
Scheduled end date: 12/13/2016
Percent complete: 98%

The Project is now complete. Some erosion touchups along the banks will be taken care of.

Temporary lane closures may occur with flaggers to perform work on the roadway.

Various

Various Roads: Wireless Its Project Various Roads to Various Roads

Signal

Contact: Thomas Polech ((585) 753-7747)
Scheduled start date: 7/7/2016
Scheduled end date: 1/8/2017
Percent complete: 50%

Conduit and fiber optic cable installation in progress.

Periodic Lane Closures for Conduit and Equipment Installation.

Various Roads: Accessible Pedestrian Devices Various Roads to Various Roads

Signal

Contact: Thomas Polech ((585) 753-7747)
Scheduled start date: 6/20/2016
Scheduled end date: 6/30/2017
Percent complete: 15%

Construction in progress, expected completion date is June 30, 2017.

Most work is off the road. Brief lane closures are possible while installing pedestrian devices on the signal poles.

Various Roads: Its Upgrade Various Roads to Various Roads

Signal

Contact: Thomas Polech ((585) 753-7747)
Scheduled start date: 8/15/2016
Scheduled end date: 3/31/2017
Percent complete: 15%

Construction in progress.

Most work is off the road. Brief lane closures are possible while installing cameras on the signal poles.

Webster

Basket Road: Schlegel Road to Lake Road

Pavement

Contact: Hank Herdzik ((585) 753-7729)
Scheduled start date: 4/11/2016
Scheduled end date: 12/16/2016
Percent complete: 98%

The project is substantially complete but work will continue with some final touchups.

Construction to be done by alternating traffic around work areas with flaggers and a Mobile Traffic Signal.