



# Monroe County Department of Transportation

## Ongoing Construction Update- February 01, 2016

### Greece

North Greece Road: Over Larkin Creek Mill Road to Route 104

North Greece Road bridge

Bridge

Project to begin in spring

Shoulder closure.

Contact:Tom Frys ((585) 753-7741)

Scheduled start date:8/31/2015

Scheduled end date:6/17/2016

Percent complete:

English Road: Route 390 to Fetzner Road

English Road culvert

Culvert

Both pipes installed and grouted. Some voids remain that must be filled.

Shoulder closure.

Contact:Tom Frys ((585) 753-7741)

Scheduled start date:10/5/2015

Scheduled end date:1/22/2016

Percent complete: 95%

### Rochester

Inner Loop: E Main St to South Clinton Avenue

Inner Loop Transformation

Various Locations

Inner Loop is closed from E Main to Monroe. S Union - left lane closed between Monroe & East; Pitkin st - left lane closed between East & Savannah; Pitkin St- left lane closed north of Charlotte St; the Broad/Pitkin traffic signal is on flash.

Contact:Brent Penwarden ((585) 753-7733)

Scheduled start date:5/1/2015

Scheduled end date:12/31/2016

Percent complete: 25%

Ridgeway Avenue: Minder to Ramona

Ridgeway Ave Improvements

Pavement

Contact:Brent Penwarden ((585) 753-7733)

Scheduled start date:7/15/2015

Scheduled end date:12/31/2016

Percent complete: 17%

maintain EB traffic between Dewey & Lake. WB traffic detoured via W Ridge Rd & Dewey

### Various

Various Roads: Countdown Pedestrian Indication Various Roads to Various Roads

Countdown Pedestrian Indication

Signal

Under construction. Installation work will continue throughout the year.

Most work is off the road. Brief lane closures are possible while installing pedestrian indications on the signal poles.

Contact:Jim Pond ((585) 753-7755)

Scheduled start date:1/1/2016

Scheduled end date:6/30/2016

Percent complete: 75%