



Monroe County Department of Transportation

Ongoing Construction Update- May 09, 2016

Brighton		
Elmwood Avenue: Rustic Rail Replacement Project Chelmsford Lane to Route 31		Contact:Hank Herdzyk ((585) 753-7729)
Rustic Railing Replacement	Guide Rail	Scheduled start date:5/16/2016
The replacement of the guiderail at this location is scheduled for this spring/summer.		Scheduled end date:7/31/2016
Traffic will be alternated around the work zone with flaggers. The shoulders will be closed.		Percent complete: 0%
Elmwood Avenue: East Avenue to Clover Street		Contact:Jim Gagnier ((585) 753-7732)
ELMWOOD ROAD	Pavement	Scheduled start date:5/2/2016
Coordinating the project with the town and the vendor.		Scheduled end date:
		Percent complete: 0%
Chili		
Paul Road: Intersection Improvement Archer Road to Paul Road		Contact:Tony Halaris ((585) 753-7738)
2016 PAUL ARCHER	Pavement	Scheduled start date:5/30/2016
Coordinating the project with the town and the vendor.		Scheduled end date:
		Percent complete: 0%
Union Street: Bowen Road to Chili Wheatland TI		Contact:Tony Halaris ((585) 753-7738)
2016 UNION STREET	Pavement	Scheduled start date:5/30/2016
Coordinating the project with the town and the vendor.		Scheduled end date:
		Percent complete: 0%
Wheatland Center Road: Over Mill Creek Wickens Road to Morgan Road		Contact:Karen Cox ((585) 753-7742)
Wheatland Center Road SOUTH Culvert	Culvert	Scheduled start date:8/8/2016
Estimate date of road closure: August 8		Scheduled end date:9/30/2016
.Road will be closed to through traffic during construction. Detour will utilize Wheatland Center Road, Morgan Road, Union Street and Wickins Road		Percent complete:
Wheatland Center Road: Over Mill Creek Clifton Road to Morgan Road		Contact:Karen Cox ((585) 753-7742)
Wheatland Center Road NORTH Culvert	Culvert	Scheduled start date:5/16/2016
Road will close on May 16 after rush hour		Scheduled end date:7/29/2016
Road will be closed to through traffic. Detour will utilized Morgan Road, Chili-Riga Townline Road and Clifton Road		Percent complete:
Wickens Road: Union Street to Wheatland Center Road		Contact:Tony Halaris ((585) 753-7738)
2016 WICKENS ROAD	Pavement	Scheduled start date:5/30/2016
Coordinating the project with the town and the vendor.		Scheduled end date:
		Percent complete: 0%
Clarkson		
Redman Road: Town Line to Route 31		Contact:Mike Slattery ((585) 753-7734)
REDMAN ROAD	Pavement	Scheduled start date:5/2/2016
Coordinating the project with the town and the vendor.		Scheduled end date:
		Percent complete: 0%
West Avenue: Route 19 to Redman Road		Contact:Mike Slattery ((585) 753-7734)
WEST AVENUE	Pavement	Scheduled start date:5/2/2016
Coordinating the project with the town and the vendor.		Scheduled end date:
		Percent complete: 0%
Greece		
Flynn Road: Frisbee Hill Road to Route 18		Contact:Tony Halaris ((585) 753-7738)
2016 FLYNN ROAD	Pavement	Scheduled start date:5/30/2016
Coordinating the project with the town and the vendor.		Scheduled end date:
		Percent complete: 0%
North Greece Road: Over Larkin Creek Mill Road to Route 104		Contact:Tom Frys ((585) 753-7741)
North Greece Road bridge	Bridge	Scheduled start date:5/2/2016
Contract being executed now, then schedule will be determined.		Scheduled end date:8/10/2016
Shoulder closure.		Percent complete: 0%
Mount Read Blvd: Highway Pm #2 Maiden Lane to Stone Road		Contact:Tom Frys ((585) 753-7741)
Highway Preventive Maintenance #2	Pavement	Scheduled start date:5/16/2016
Contract being executed now, then schedule will be determined.		Scheduled end date:
		Percent complete:
Mount Read Blvd: Highway Pm #2 Route 18 to Britton Road		Contact:Tom Frys ((585) 753-7741)
Highway Preventive Maintenance #2	Pavement	Scheduled start date:5/16/2016
Contract being executed now, then schedule will be determined.		Scheduled end date:
		Percent complete:



Monroe County Department of Transportation

Ongoing Construction Update- May 09, 2016

Maggie Brooks
County Executive

Long Pond Road: Highway Pm #2 Ridgeway Avenue to Gates-Greece Tl Road

Highway Preventive Maintenance #2

Pavement

Contract being executed now, then schedule will be determined.

Contact:Tom Frys ((585) 753-7741)

Scheduled start date:5/16/2016

Scheduled end date:

Percent complete:

Ridgeway Avenue: Highway Pm #2 Bellwood Drive to Long Pond Road

Highway Preventive Maintenance #2

Pavement

Contract being executed now, then schedule will be determined.

Contact:Tom Frys ((585) 753-7741)

Scheduled start date:5/16/2016

Scheduled end date:

Percent complete:

Ridgeway Avenue: Highway Pm #2 City Line to Latona Road

Highway Preventive Maintenance #2

Pavement

Contract being executed now, then schedule will be determined.

Contact:Tom Frys ((585) 753-7741)

Scheduled start date:5/16/2016

Scheduled end date:

Percent complete:

English Road: Route 390 to Fetzner Road

English Road culvert

Culvert

Contractor finished all work week of 4/18/16.

Shoulder closure.

Contact:Tom Frys ((585) 753-7741)

Scheduled start date:10/5/2015

Scheduled end date:5/6/2016

Percent complete: 100%

Payne Beach Road: Lake Ontario to Losp

2016 PAYNE BEACH ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date:5/30/2016

Scheduled end date:

Percent complete: 0%

Britton Road: Town Line to Mount Read Blvd

2016 BRITTON ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date:5/30/2016

Scheduled end date:

Percent complete:

Kirk Road: Janes Road to Route 18

2016 KIRK ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date:5/30/2016

Scheduled end date:

Percent complete: 0%

Payne Beach Road: Lake Ontario State Parkway to Manitou Beach Road

2016 PAYNE BEACH ROAD

Pavement

Project to commence May 18. First Treatment Fibermat Surface Treatment

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date:5/18/2016

Scheduled end date:

Percent complete: 0%

Ridgeway Avenue: Elmgrove Road to Manitou Road

2016 RIDGEWAY AVENUE

Pavement

Coordinating the project with the town and the vendor.

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date:5/30/2016

Scheduled end date:

Percent complete: 0%

Britton Road: Lake Avenue to Dewey Avenue

2016 Britton Road Culvert

Culvert

Coordinating the project with the town and the vendor.

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete:

Hamlin

Hamlin Center Road: Route 260 to Route 18

HAMLIN CENTER ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Brick Schoolhouse Road: Hamlin-Parma Tl Road to Redman Road

BRICK SCHOOLHOUSE ROAD

Shoulder

Coordinating the project with town and the vendor.

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Henrietta

Ward Hill Road: Pinnacle Road to Route 15A

WARD HILL ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/1/2016

Scheduled end date:

Percent complete: 0%

Erie Station Road: Middle Road to Route 15

Erie Station Road Reconstruction

Pavement

Working on watermain (& services) and storm drain installations.

One way traffic eastbound will be maintained. Westbound traffic will be detoured via Middle road / Rush-Henrietta Townline Road / West Henrietta Road

Contact:Tom Frys ((585) 753-7741)

Scheduled start date:4/4/2016

Scheduled end date:10/3/2016

Percent complete: 7%



Monroe County Department of Transportation

Ongoing Construction Update- May 09, 2016

Maggie Brooks
County Executive

Hylan Drive: Route 252 to Calkins Road

HYLAN DRIVE

Coordinating the project with the town and the vendor.

Pavement

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Rush-Henrietta Tlr: Route 15A to East River Road

RUSH HENRIETTA TOWN LINE ROAD

Coordinate the project with the town and the vendor.

Pavement

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Telephone Road: Route 15 to East River Road

TELEPHONE ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete:

Williams Road: Route 65 to Pinnacle Road

WILLIAMS ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete:

Irondequoit

Hudson Avenue: Highway Pm #2 Titus Avenue to E Ridge Road

Highway Preventive Maintenance #2

Contract being executed now, then schedule will be determined.

Pavement

Contact:Tom Frys ((585) 753-7741)

Scheduled start date:5/16/2016

Scheduled end date:

Percent complete:

Titus Avenue: Highway Pm #2 Route 590 to Hudson Avenue

Highway Preventive Maintenance #2

Contract being executed now, then schedule will be determined.

Milling 1.75"; putting 1.5" back

Pavement

Contact:Tom Frys ((585) 753-7741)

Scheduled start date:5/16/2016

Scheduled end date:

Percent complete:

St Paul Blvd: Highway Pm #2 North End to City Line

Highway Preventive Maintenance #2

Construction scheduled to begin May 9, beginning at the north end.

Two way traffic will be maintained.

Pavement

Contact:Tom Frys ((585) 753-7741)

Scheduled start date:5/16/2016

Scheduled end date:

Percent complete:

St Paul Blvd: Highway Pm #2 North End to City Line

Highway Preventive Maintenance #2

Construction scheduled to begin May 9, beginning at the north end.

Pavement

Contact:Tom Frys ((585) 753-7741)

Scheduled start date:5/16/2014

Scheduled end date:

Percent complete:

Kings Highway: Lakeshore Drive to Titus Avenue

2016 KINGS HIGHWAY

Coordinating the project with the town and the vendor.

Pavement

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date:5/30/2016

Scheduled end date:

Percent complete:

Mendon

Bull's Saw Mill Road: West Bloomfield Road to Route 251

BULLS SAWMILL ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/1/2016

Scheduled end date:

Percent complete: 0%

Parish Road: Route 64 to West Bloomfield Road

PARRISH ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/1/2016

Scheduled end date:

Percent complete: 0%

Pond Road: West Bloomfield Road to Douglas Road

POND ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Boughton Hill Road: West Bloomfield Road to Quaker Meeting House Road

BOUGHTON HILL ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Cheese Factory Road: Route 64 to West Bloomfield Road

CHEESE FACTORY ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete:



Monroe County Department of Transportation

Ongoing Construction Update- May 09, 2016

Maggie Brooks
County Executive

East Street: Quaker Meeting House Road to Route 65

EAST STREET

Coordinating the project with the town and the vendor.

Pavement

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete:

West Bloomfield Road: Boughton Hill Road to Monroe-Wayne Cl Road

WEST BLOOMFIELD ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete:

Ogden

Hubbell Road: Route 31 to Colby Street

HUBBELL ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Colby Street: Route 259 to Route 36

COLBY STREET

Coordinating the project with the town and the vendor.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Dewey Street: Hubbell Road to Reed Road

DEWEY STREET

Coordinating the project with the town and the vendor. Funded by PAVE NY.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Shepard Road: Manitou Road to Gillett Road

SHEPARD ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Parma

Huffer Road: Spot Safety Improvement @ 90 Degree Bend Lake Ont to Bennett Road

Huffer Road Curve

Awaiting utility relocation to begin construction.

Some alternating two way traffic with flaggers.

Bennett Road: Curtis Road to East Avenue

BENNETT ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Thomas Polech ((585) 753-7747)

Scheduled start date:5/9/2016

Scheduled end date:6/26/2016

Percent complete: 0%

Bennett Road: Curtis Road to East Avenue

BENNETT ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Burritt Road: Route 261 to Route 259

BURRITT ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete:

Moul Road: Route 259 to Hamlin-Parma Tl Road

MOUL ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Penfield

State Road: Jackson Road to Plank Road

STATE ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete:

Perinton

Woolston Road: Perinton Jurisdiction to Railroad Mills Road

WOOLSTON ROAD

Coordinating the project with the town and the vendor.

Pavement

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Turk Hill Road: Rustic Railing Replacement Project Steele Road to Route 96

Rustic Railing Replacement

The replacement of the guiderail at this location is scheduled for this spring/summer.

Limited temporary lane closures will occur with flaggers while guiderail work is taking place.

The shoulder will also be closed

Guide Rail

Contact:Hank Herdzik ((585) 753-7729)

Scheduled start date:5/16/2016

Scheduled end date:7/31/2016

Percent complete: 0%



Monroe County Department of Transportation

Ongoing Construction Update- May 09, 2016

Maggie Brooks
County Executive

Whitney Road: Rustic Rail Replacement Project Linden Avenue to Oak Hill Terrace
Rustic Railing Replacement Guide Rail

The guiderail replacement at this location is scheduled for this spring/summer.

Traffic will be alternated around the work zone with flaggers and/or a travel lane and the shoulders may be closed.

Contact:Hank Herdzik ((585) 753-7729)

Scheduled start date:5/16/2016

Scheduled end date:7/31/2016

Percent complete: 0%

Garnsey Road: Turk Hill Road to Route 250

GARNSEY ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete:

Kreag Road: Ayrault Road to Route 96

KREAG ROAD

Pavement

Coordinating the project with the town and vendor.

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete:

Ayrault Road: Country Side Road to Route 31

Ayrault Road

Culvert

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete:

Pittsford

Tobey Road: Rustic Railing Replacement Project Tobey Court to Clover Street

Rustic Railing Replacement

Guide Rail

The replacement of the guiderail at this location is scheduled for this spring/summer.

Traffic will be alternated around the work zone with flaggers. The shoulders will be closed.

Contact:Hank Herdzik ((585) 753-7729)

Scheduled start date:5/16/2016

Scheduled end date:7/31/2016

Percent complete: 0%

Railroad Mills Road: Park Road to Woolston Road

RAILROAD MILLS ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete:

Willard Road: Mendon Center Road to Route 65

WILLARD ROAD

Drainage

Coordinating the project with the town and the vendor.

Contact:Jim Gagnier ((585) 753-7732)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Riga

Baker Street: Route 33 to Savage Road

BAKER STREET

Pavement

Coordinating the project with the town and the vendor.

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Gilman Road: Route 36 to North Main Street

GILMAN ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Kendall Road: North Main Street to Mc Intosh Road

KENDALL ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Savage Road: Attridge Road to Baker Street

SAVAGE ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Palmer Road: Route 33A to Town Line

PALMER ROAD

Pavement

Coordinating the project with the town and the vendor. Funded by PAVE NY.

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%

Rochester

Inner Loop: E Main St to South Clinton Avenue

Inner Loop Transformation

Various Locations

Inner Loop is closed from E Main to Monroe. S Union - left lane closed between Monroe & East; Pitkin st - left lane closed between East & Savannah; Pitkin St- left lane closed north of Charlotte St; the Broad/Pitkin traffic signal is on flash.

Contact:Brent Penwarden ((585) 753-7733)

Scheduled start date:5/1/2015

Scheduled end date:12/31/2016

Percent complete: 25%



Monroe County Department of Transportation

Ongoing Construction Update- May 09, 2016

Maggie Brooks
County Executive

Ridgeway Avenue: Minder to Ramona

Ridgeway Ave Improvements

Pavement

Contact: Brent Penwarden ((585) 753-7733)

Scheduled start date: 7/15/2015

Scheduled end date: 12/31/2016

maintain EB traffic between Dewey & Lake. WB traffic detoured via W Ridge Rd & Dewey

Percent complete: 17%

Rush

Five Points Road: Rush West Rush Road to Honeoye Falls #6 Road

FIVE POINTS ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact: Jim Gagnier ((585) 753-7732)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete: 0%

Woodruff Road: Over Honeoye Creek Trib. Honeoye Falls #6 Road to East River Road

Woodruff Road Culvert Rehabilitation

Culvert

This culvert project is scheduled to start in August of 2016.

Temporary lane closures may occur.

Contact: Hank Herdzyk ((585) 753-7729)

Scheduled start date: 8/1/2016

Scheduled end date: 11/18/2016

Percent complete: 0%

East River Road: Rush-Henrietta Tlr to Rush West Rush Road

EAST RIVER ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact: Jim Gagnier ((585) 753-7732)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete:

Phelps Road: Route 15A to Works Road

PHELPS ROAD

Pavement

Coordinating the project with the town and vendor.

Contact: Jim Gagnier ((585) 753-7732)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete:

Rush West Rush Road: Route 15A to East River Road

RUSH WEST RUSH ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact: Jim Gagnier ((585) 753-7732)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete:

Sweden

Salmon Creek Road: Colby Street to Beadle Road

SALMON CREEK ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete: 0%

Colby Street: Hubbell Road to Route 19

COLBY STREET

Pavement

Coordinating the project with the town and the vendor. Funded by PAVE NY

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete: 0%

Sweden Walker Road: Route 31 to Swamp Road

SWEDEN WALKER ROAD

Pavement

Coordinating the project with the town and the vendor. Funded by PAVE NY.

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete:

White Road: Route 19 to West Sweden Road

WHITE ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete: 0%

Various

Various Roads: Countdown Pedestrian Indication Various Roads to Various Roads

Countdown Pedestrian Indication

Signal

Under construction. Installation work will continue throughout the year.

Most work is off the road. Brief lane closures are possible while installing pedestrian indications on the signal poles.

Contact: Jim Pond ((585) 753-7755)

Scheduled start date: 1/1/2016

Scheduled end date: 7/31/2016

Percent complete: 85%

Various Roads: Wireless ITS Project Various Roads to Various Roads

Wireless ITS Project

Signal

Construction to begin in the summer of 2016 and extend through the fall of 2016.

Periodic Lane Closures for Conduit and Equipment Installation.

Contact: Thomas Polech ((585) 753-7747)

Scheduled start date: 6/1/2016

Scheduled end date: 12/31/2016

Percent complete: 0%

Various Roads: Accessible Pedestrian Devices Various Roads to Various Roads

Accessible Pedestrian Devices

Signal

Construction in the summer and fall of 2016, with additional work in 2017.

Most work is off the road. Brief lane closures are possible while installing pedestrian devices on the signal poles.

Contact: Thomas Polech ((585) 753-7747)

Scheduled start date: 6/20/2016

Scheduled end date: 6/30/2017

Percent complete: 0%



Monroe County Department of Transportation

Ongoing Construction Update- May 09, 2016

Maggie Brooks
County Executive

Various Roads: Its Upgrade Various Roads to Various Roads

ITS Upgrade

Signal

Construction to begin in summer 2016 and continue into first part of 2017.

Most work is off the road. Brief lane closures are possible while installing cameras on the signal poles.

Contact: Thomas Polech ((585) 753-7747)

Scheduled start date: 7/1/2016

Scheduled end date: 12/31/2016

Percent complete: 0%

Webster

State Road: Salt Road to Jackson Road

STATE ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact: Jim Gagnier ((585) 753-7732)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete: 0%

Schlegel Road: Salt Road to Route 250

SCHLEGEL ROAD

Drainage

Coordinating the project with the town and the vendor.

Contact: Jim Gagnier ((585) 753-7732)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete: 0%

Basket Road: Lake Road to Schlegel Road

BASKET ROAD IMPROVEMENT PROJECT

Pavement

Project work will continue with the installation of new storm sewers and re-grading of ditches followed by reconstruction of the shoulders. Construction to be done by alternating traffic around work areas with flaggers or a Mobile Traffic Signal.

Five Mile Line Road: Klem Road to Route 104

FIVE MILE LINE ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact: Jim Gagnier ((585) 753-7732)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete:

Gravel Road: Route 104 to Empire Blvd

GRAVEL ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact: Jim Gagnier ((585) 753-7732)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete:

Lake Road: Monroe-Wayne CI Road to Bay Road

LAKE ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact: Jim Gagnier ((585) 753-7732)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete:

Lake Road: Monroe-Wayne CI Road to Route 250

LAKE ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact: Jim Gagnier ((585) 753-7732)

Scheduled start date: 5/2/2015

Scheduled end date:

Percent complete:

Monroe-Wayne CI Road: Ridge Road to State Road

MONROE WAYNE COUNTY LINE ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact: Jim Gagnier ((585) 753-7732)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete:

Whiting Road: Lake Road to Klem Road

WHITING ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact: Jim Gagnier ((585) 753-7732)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete:

Wheatland

Belcoda Road: North Road to Route 383

BELCODA ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete: 0%

South Road: River Road to Union Street

SOUTH ROAD

Pavement

Coordinating the project with the town and the vendor.

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete: 0%

Beulah Road: Riga Wheatland TI to Oatka Creek

BEULAH ROAD

Pavement

Coordinating the project with the town and the vendor. Funded by PAVE NY.

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete: 0%



Monroe County Department of Transportation

Ongoing Construction Update- May 09, 2016

Maggie Brooks
County Executive

Oatka Creek: Route 36 to Monroe Genesee County Line

OATKA CREEK ROAD

Pavement

Coordinating the project with the town and the vendor. Funded by PAVE NY.

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date:5/2/2016

Scheduled end date:

Percent complete: 0%
