



Monroe County Department of Transportation

Ongoing Construction Update- August 29, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Brighton		
Elmwood Avenue: Rustic Rail Replacement Project Route 31 to Chelmsford Lane The project is now complete.	Guide Rail	Contact:Hank Herdzyk ((585) 753-7729) Scheduled start date: 6/6/2016 Scheduled end date: 8/31/2016 Percent complete: 100%
Elmwood Avenue: Clover Street to East Avenue Paving week of 8/29	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 8/22/2016 Scheduled end date: Percent complete: 50%
Chili		
Paul Road: Intersection Improvement Paul Road to Archer Road Building new turning lanes.	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 8/22/2016 Scheduled end date: Percent complete: 50%
Union Street: Chili Wheatland Tl to Bowen Road Project Complete	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 7/28/2016 Scheduled end date: Percent complete: 100%
Wheatland Center Road: Over Mill Creek Morgan Road to Wickens Road Estimated date of road closure: September 19 Estimated date of completion early November 2016 .Road will be closed to through traffic during construction. Detour will utilize Wheatland Center Road, Morgan Road, Union Street and Wickins Road.	Culvert	Contact:Karen Cox ((585) 753-7742) Scheduled start date: 9/19/2016 Scheduled end date: 9/30/2016 Percent complete:
Wheatland Center Road: Over Mill Creek Morgan Road to Clifton Road Road re-opened to traffic on 7-22-16	Culvert	Contact:Karen Cox ((585) 753-7742) Scheduled start date: 6/1/2016 Scheduled end date: 7/29/2016 Percent complete: 100%
Wickens Road: Wheatland Center Road to Union Street Project Complete	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 7/11/2016 Scheduled end date: Percent complete: 100%
Clarkson		
Redman Road: Route 31 to Town Line Surface treatment is scheduled the week of 8/29/2016.	Pavement	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 7/25/2016 Scheduled end date: Percent complete: 0%
West Avenue: Redman Road to Route 19 Paving, driveway adjustments & pavement markings are complete. Drainage work is being worked on.	Pavement	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 5/2/2016 Scheduled end date: Percent complete: 90%
Greece		
Flynn Road: Route 18 to Frisbee Hill Road Project Complete	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 6/20/2016 Scheduled end date: Percent complete: 100%
North Greece Road: Over Larkin Creek Route 104 to Mill Road Work to resume Aug. 29. Contractor will begin working on headwall footer. Shoulder closure.	Bridge	Contact:Tom Frys ((585) 753-7741) Scheduled start date: 5/2/2016 Scheduled end date: 8/12/2016 Percent complete: 10%
Mount Read Blvd: Highway Pm #2 Stone Road to Maiden Lane Project complete. Cleanup and punchlist items remain.	Pavement	Contact:Tom Frys ((585) 753-7741) Scheduled start date: 7/12/2016 Scheduled end date: Percent complete: 90%



Monroe County Department of Transportation

Ongoing Construction Update- August 29, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Mount Read Blvd: Highway Pm #2 Britton Road to Route 18 Project complete. Need cleanup and punchlist items.	Pavement	Contact:Tom Frys ((585) 753-7741) Scheduled start date: 7/5/2016 Scheduled end date: Percent complete: 90%
Long Pond Road: Highway Pm #2 Gates-Greece Tl Road to Ridgeway Avenue Road has been milled. Pavement scheduled for Sept. 2	Pavement	Contact:Tom Frys ((585) 753-7741) Scheduled start date: 8/15/2016 Scheduled end date: Percent complete: 35%
Ridgeway Avenue: Highway Pm #2 Long Pond Road to Bellwood Drive Paved from Long Pond to plaza. Plaza to Bellwood paving starts 8-29-16.	Pavement	Contact:Tom Frys ((585) 753-7741) Scheduled start date: 8/1/2016 Scheduled end date: Percent complete: 60%
Ridgeway Avenue: Highway Pm #2 Latona Road to City Line Project complete. Cleanup, striping and punchlist items remain.	Pavement	Contact:Tom Frys ((585) 753-7741) Scheduled start date: 8/1/2016 Scheduled end date: Percent complete: 95%
Payne Beach Road: Losp to Lake Ontario Paving Complete.	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 8/15/2016 Scheduled end date: Percent complete: 100%
Britton Road: Mount Read Blvd to Town Line Project Complete	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 6/20/2016 Scheduled end date: Percent complete: 100%
Kirk Road: Route 18 to Janes Road Project Complete	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 7/11/2016 Scheduled end date: Percent complete: 100%
Payne Beach Road: Manitou Beach Road to Lake Ontario State Parkway Project Completed	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 5/18/2016 Scheduled end date: 6/30/2016 Percent complete: 100%
Ridgeway Avenue: Manitou Road to Elmgrove Road Project Completed.	Pavement	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 6/6/2016 Scheduled end date: Percent complete: 100%
Britton Road: Dewey Avenue to Lake Avenue Coordinating the project with the town and the vendor.	Culvert	Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 9/15/2016 Scheduled end date: Percent complete:
Hamlin		
Hamlin Center Road: Route 18 to Route 260 Surface treat and sweeping is complete, waiting on pavement markings.	Pavement	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 7/25/2016 Scheduled end date: Percent complete: 99%
Brick Schoolhouse Road: Redman Road to Hamlin-Parma Tl Road Milling & filling and T&L are complete. The surface treat will be the week of 8/6/2016.	Shoulder	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 7/11/2016 Scheduled end date: Percent complete: 75%
Henrietta		
Ward Hill Road: Route 15A to Pinnacle Road Complete	Pavement	Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 6/20/2016 Scheduled end date: Percent complete: 100%



Monroe County Department of Transportation

Ongoing Construction Update- August 29, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

<p>Erie Station Road: Route 15 to Middle Road</p> <p>Will work on dways and restoration on W half. Begin east portion widening One way traffic eastbound will be maintained. Westbound traffic will be detoured via Middle road / Rush-Henrietta Townline Road / West Henrietta Road</p>	Pavement	<p>Contact:Tom Frys ((585) 753-7741) Scheduled start date: 4/4/2016 Scheduled end date: 10/3/2016 Percent complete: 60%</p>
<p>Hylan Drive: Calkins Road to Route 252</p> <p>Complete</p>	Pavement	<p>Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 7/10/2016 Scheduled end date: Percent complete: 100%</p>
<p>Rush-Henrietta Tlr: East River Road to Route 15A</p> <p>Shoulder back-up, driveway adjustments and pavement markings are still needed.</p>	Pavement	<p>Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 6/20/2016 Scheduled end date: Percent complete: 75%</p>
<p>Telephone Road: East River Road to Route 15</p> <p>Shoulder back-up, driveway adjustments and pavement markings are still needed.</p>	Pavement	<p>Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 6/20/2016 Scheduled end date: Percent complete: 75%</p>
<p>Williams Road: Pinnacle Road to Route 65</p> <p>Asphalt prep is complete. Shoulder work and tree work being scheduled.</p>	Pavement	<p>Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 5/23/2016 Scheduled end date: Percent complete: 85%</p>
Irondequoit		
<p>Hudson Avenue: Highway Pm #2 E Ridge Road to Titus Avenue</p> <p>Proj. complete. Clean up and punch list items remain.</p>	Pavement	<p>Contact:Tom Frys ((585) 753-7741) Scheduled start date: 6/21/2016 Scheduled end date: Percent complete: 95%</p>
<p>Titus Avenue: Highway Pm #2 Hudson Avenue to Route 590</p> <p>Project complete. Cleanup and punchlist items remain Milling 1.75"; putting 1.5" back</p>	Pavement	<p>Contact:Tom Frys ((585) 753-7741) Scheduled start date: 5/27/2016 Scheduled end date: Percent complete: 95%</p>
<p>St Paul Blvd: Highway Pm #2 City Line to North End</p> <p>Clean up, cap stone replacements, adj. some manholes and punchlist items remain. Two way traffic will be maintained.</p>	Pavement	<p>Contact:Tom Frys ((585) 753-7741) Scheduled start date: 5/9/2016 Scheduled end date: Percent complete: 95%</p>
<p>Kings Highway: Titus Avenue to Lakeshore Drive</p> <p>Coordinating the project with the town and the vendor.</p>	Pavement	<p>Contact:Tony Halaris ((585) 753-7738) Scheduled start date: 8/22/2016 Scheduled end date: Percent complete:</p>
Mendon		
<p>Bull's Saw Mill Road: Route 251 to West Bloomfield Road</p> <p>All is complete except for tree work.</p>	Pavement	<p>Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 6/20/2016 Scheduled end date: Percent complete: 90%</p>
<p>Parish Road: West Bloomfield Road to Route 64</p> <p>Surface treat complete, drainage work is being scheduled.</p>	Pavement	<p>Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 6/20/2016 Scheduled end date: Percent complete: 90%</p>
<p>Pond Road: Douglas Road to West Bloomfield Road</p> <p>Surface treat complete, tree work is being scheduled.</p>	Pavement	<p>Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 6/20/2016 Scheduled end date: Percent complete: 90%</p>
<p>Boughton Hill Road: Quaker Meeting House Road to West Bloomfield Road</p> <p>Drainage work is being worked on, tree work is being scheduled.</p>	Pavement	<p>Contact:Mike Slattery ((585) 753-7734) Scheduled start date: 7/18/2016 Scheduled end date: Percent complete: 20%</p>



Monroe County Department of Transportation

Ongoing Construction Update- August 29, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Cheese Factory Road: West Bloomfield Road to Route 64

Asphalt prep work is complete. Ditching & drainage work being scheduled.

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/6/2016
Scheduled end date:
Percent complete: 70%

East Street: Route 65 to Quaker Meeting House Road

Nova Chip is complete and tree work being scheduled.

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 8/1/2016
Scheduled end date:
Percent complete: 85%

West Bloomfield Road: Monroe-Wayne Cl Road to Boughton Hill Road

Surface treat is complete. Minor drainage work being scheduled.

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/13/2016
Scheduled end date:
Percent complete: 90%

Ogden

Hubbell Road: Colby Street to Route 31

Complete

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 5/2/2016
Scheduled end date:
Percent complete: 100%

Colby Street: Route 36 to Route 259

Complete

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 100%

Dewey Street: Reed Road to Hubbell Road

T&L are complete, minor shoulder back-up needed.

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/13/2016
Scheduled end date:
Percent complete: 85%

Shepard Road: Gillett Road to Manitou Road

Complete

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/6/2016
Scheduled end date:
Percent complete: 100%

Parma

Huffer Road: Spot Safety Improvement @ 90 Degree Bend Bennett R to Lake Ontario State Parkway

Paving begins 8/26/16. Sign replacement after paving. Project completion by 9/12/16. Road Closed, Local Traffic Only. Local residents may proceed cautiously through work area.

Pavement Contact:Thomas Polech ((585) 753-7747)
Scheduled start date: 7/18/2016
Scheduled end date: 9/12/2016
Percent complete: 85%

Bennett Road: East Avenue to Curtis Road

Paving is scheduled for the week of 8/29/2016.

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 8/1/2016
Scheduled end date:
Percent complete: 0%

Burritt Road: Route 259 to Route 261

Milling is complete, paving is scheduled for the week of 8/29/2016.

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 5/23/2016
Scheduled end date:
Percent complete: 45%

Moul Road: Hamlin-Parma Tl Road to Route 259

Paving is scheduled for the week of 8/29/2016. Tree work is complete.

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 8/1/2016
Scheduled end date:
Percent complete: 10%

Penfield

State Road: Plank Road to Jackson Road

Project Complete

Pavement Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 5/23/2016
Scheduled end date:
Percent complete: 100%



Monroe County Department of Transportation

Ongoing Construction Update- August 29, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Perinton		
Woolston Road: Railroad Mills Road to Perinton Jurisdiction Surface Treatment Complete	Pavement	Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 8/25/2016 Scheduled end date: Percent complete: 99%
Turk Hill Road: Rustic Railing Replacement Project Route 96 to Steele Road The project is complete.	Guide Rail	Contact: Hank Herdzyk ((585) 753-7729) Scheduled start date: 7/5/2016 Scheduled end date: 8/31/2016 Percent complete: 100%
Whitney Road: Rustic Rail Replacement Project Oak Hill Terrace to Linden Avenue The Project is complete.	Guide Rail	Contact: Hank Herdzyk ((585) 753-7729) Scheduled start date: 7/5/2016 Scheduled end date: 8/5/2016 Percent complete: 100%
Garnsey Road: Route 250 to Turk Hill Road First surface treatment complete	Pavement	Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 8/25/2016 Scheduled end date: Percent complete: 50%
Kreag Road: Route 96 to Ayrault Road Coordinating the project with the town and vendor.	Pavement	Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 8/18/2016 Scheduled end date: Percent complete:
Ayrault Road: Route 31 to Country Side Road Work to commence week of Sept. 6	Culvert	Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 9/6/2016 Scheduled end date: Percent complete:
Pittsford		
Tobey Road: Rustic Railing Replacement Project Clover Street to Tobey Court The Project is complete.	Guide Rail	Contact: Hank Herdzyk ((585) 753-7729) Scheduled start date: 5/23/2016 Scheduled end date: 7/31/2016 Percent complete: 100%
Railroad Mills Road: Woolston Road to Park Road Surface Treat complete. Scheduling striping	Pavement	Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 8/17/2016 Scheduled end date: Percent complete: 99%
Willard Road: Route 65 to Mendon Center Road Work Commenced 8/29. Road Closed to through traffic.	Drainage	Contact: Tony Halaris ((585) 753-7738) Scheduled start date: 8/29/2016 Scheduled end date: Percent complete: 10%
Riga		
Baker Street: Savage Road to Route 33 Surface treatment and sweeping is complete. Waiting for pavement markings.	Pavement	Contact: Mike Slattery ((585) 753-7734) Scheduled start date: 7/18/2016 Scheduled end date: Percent complete: 99%
Gilman Road: North Main Street to Route 36 True & level is complete, shoulder back-up is still needed.	Pavement	Contact: Mike Slattery ((585) 753-7734) Scheduled start date: 7/25/2016 Scheduled end date: Percent complete: 75%
Kendall Road: Mc Intosh Road to North Main Street True & level is complete, shoulder back-up is still needed.	Pavement	Contact: Mike Slattery ((585) 753-7734) Scheduled start date: 7/25/2016 Scheduled end date: Percent complete: 75%



Monroe County Department of Transportation

Ongoing Construction Update- August 29, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Savage Road: Baker Street to Attridge Road

Surface treat and sweeping is complete, waiting on pavement markings.

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 7/25/2016
Scheduled end date:
Percent complete: 99%

Palmer Road: Town Line to Route 33A

Complete

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/28/2016
Scheduled end date:
Percent complete: 100%

Rochester

Inner Loop: South Clinton Avenue to E Main St

Inner Loop is closed from E Main to Monroe. S Union - left lane closed between Monroe & East; Pikin st - left lane closed between East & Savannah; Pitkin St- left lane closed north of Charlotte St; the Broad/Pitkin traffic signa l is on flash.

Ridgeway Avenue: Ramona to Minder

maintain EB traffic between Dewey & Lake. WB traffuic detoured via W Ridge Rd & Dewey

Various Locations Contact:Brent Penwarden ((585) 753-7733)
Scheduled start date: 5/1/2015
Scheduled end date: 12/31/2016
Percent complete: 37%

Pavement Contact:Brent Penwarden ((585) 753-7733)
Scheduled start date: 7/15/2015
Scheduled end date: 12/31/2016
Percent complete: 38%

Rush

Five Points Road: Honeoye Falls #6 Road to Rush West Rush Road

Complete.

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 100%

Woodruff Road: Over Honeoye Creek Trib. East River Road to Honeoye Falls #6 Road

Construction work to start the week of August 15th. Majority of the work will be off the roadway.
Temporary lane closures may occur with flaggers to perfrom work on the roadway.

East River Road: Rush West Rush Road to Rush-Henrietta Tlr

Boxout repairs are complete, T&L, drainage and tree work is being scheduled.

Culvert Contact:Hank Herdzyk ((585) 753-7729)
Scheduled start date: 8/15/2016
Scheduled end date: 12/13/2016
Percent complete: 10%

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 8/15/2016
Scheduled end date:
Percent complete: 45%

Phelps Road: Works Road to Route 15A

Complete

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 100%

Rush West Rush Road: East River Road to Route 15A

T&L is complete, scheduling shoulder back-up and driveway adjustments.

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/13/2016
Scheduled end date:
Percent complete: 75%

Sweden

Salmon Creek Road: Beadle Road to Colby Street

Complete.

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/13/2016
Scheduled end date:
Percent complete: 100%

Colby Street: Route 19 to Hubbell Road

Milling is scheduled for the week of 9/6/2016, paving scheduled for the week of 9/12/2016.

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 2%

Sweden Walker Road: Swamp Road to Route 31

Complete

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 100%



Monroe County Department of Transportation

Ongoing Construction Update- August 29, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

White Road: West Sweden Road to Route 19

Pavement Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/13/2016
Scheduled end date:
Percent complete: 70%

East section of project surfaced treated. West end T&L to be done in late August.

Various

Various Roads: Countdown Pedestrian Indication Various Roads to Various Roads

Signal Contact:Jim Pond ((585) 753-7755)
Scheduled start date: 1/1/2016
Scheduled end date: 7/31/2016
Percent complete: 85%

Under construction. Installation work will continue throughout the year.
Most work is off the road. Brief lane closures are possible while installing pedestrian indications on the signal poles.

Various Roads: Wireless Its Project Various Roads to Various Roads

Signal Contact:Thomas Polech ((585) 753-7747)
Scheduled start date: 7/7/2016
Scheduled end date: 1/8/2017
Percent complete: 10%

Conduit installation in progress. Project completion expected by January 2017.
Periodic Lane Closures for Conduit and Equipment Installation.

Various Roads: Accessible Pedestrian Devices Various Roads to Various Roads

Signal Contact:Thomas Polech ((585) 753-7747)
Scheduled start date: 6/20/2016
Scheduled end date: 6/30/2017
Percent complete: 0%

Construction in progress, expected completion date is June 30, 2017.
Most work is off the road. Brief lane closures are possible while installing pedestrian devices on the signal poles.

Various Roads: Its Upgrade Various Roads to Various Roads

Signal Contact:Thomas Polech ((585) 753-7747)
Scheduled start date: 8/15/2016
Scheduled end date: 3/31/2017
Percent complete: 0%

Construction to begin in summer 2016 and continue into 2017.
Most work is off the road. Brief lane closures are possible while installing cameras on the signal poles.

Webster

State Road: Jackson Road to Salt Road

Pavement Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 7/18/2016
Scheduled end date:
Percent complete: 100%

Surface treat is complete, scheduling striping

Schlegel Road: Route 250 to Salt Road

Drainage Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 9/15/2016
Scheduled end date:
Percent complete: 0%

Coordinating the project with the town and the vendor.

Basket Road: Schlegel Road to Lake Road

Pavement Contact:Hank Herdzyk ((585) 753-7729)
Scheduled start date: 4/11/2016
Scheduled end date: 12/16/2016
Percent complete: 65%

Project work will continue with grading of ditches as well as reconstruction of driveways.
Construction to be done by alternating traffic around work areas with flaggers and a Mobile Traffic Signal.

Five Mile Line Road: Route 104 to Klem Road

Pavement Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 7/11/2016
Scheduled end date:
Percent complete: 100%

Project Complete

Gravel Road: Empire Blvd to Route 104

Pavement Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 8/8/2016
Scheduled end date:
Percent complete: 70%

Resurfacing completed. Scheduling Phase 2 - Empire to Old Ridge

Lake Road: Bay Road to Monroe-Wayne Cl Road

Pavement Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 7/18/2016
Scheduled end date:
Percent complete: 95%

Surface Treatment Complete

Lake Road: Route 250 to Monroe-Wayne Cl Road

Pavement Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 7/18/2016
Scheduled end date:
Percent complete: 95%

Surface treat Complete

Monroe-Wayne Cl Road: State Road to Ridge Road

Pavement Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 6/13/2016
Scheduled end date:
Percent complete: 20%

Ditch cleaning to begin the week of 6/13



Monroe County Department of Transportation

Ongoing Construction Update- August 29, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Whiting Road: Klem Road to Lake Road

Coordinating the project with the town and the vendor.

Pavement Contact: Tony Halaris ((585) 753-7738)
Scheduled start date: 9/15/2016
Scheduled end date:
Percent complete:

Wheatland

Belcoda Road: Route 383 to North Road

Complete

Pavement Contact: Mike Slattery ((585) 753-7734)
Scheduled start date: 7/18/2016
Scheduled end date:
Percent complete: 100%

South Road: Union Street to River Road

Complete

Pavement Contact: Mike Slattery ((585) 753-7734)
Scheduled start date: 6/27/2016
Scheduled end date:
Percent complete: 100%

Beulah Road: Oatka Creek to Riga Wheatland T1

Drainage & T&L are being worked on.

Pavement Contact: Mike Slattery ((585) 753-7734)
Scheduled start date: 8/1/2016
Scheduled end date:
Percent complete: 40%

Oatka Creek: Monroe Genesee County Line to Route 36

Drainage & tree work is being worked on. T&L is scheduled for the week of 8/29/2016.

Pavement Contact: Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 35%