



Monroe County Department of Transportation

Ongoing Construction Update- September 14, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Brighton

Elmwood Avenue: Rustic Rail Replacement Project Route 31 to Chelmsford Lane

Guide Rail

Contact:Hank Herdzyk ((585) 753-7729)
Scheduled start date: 6/6/2016
Scheduled end date: 8/31/2016
Percent complete: 100%

The project is now complete.

Elmwood Avenue: Clover Street to East Avenue

Pavement

Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 8/22/2016
Scheduled end date:
Percent complete: 100%

Project Complete

Chili

Paul Road: Intersection Improvement Paul Road to Archer Road

Pavement

Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 8/22/2016
Scheduled end date:
Percent complete: 70%

Building new turning lanes.

Union Street: Chili Wheatland Tl to Bowen Road

Pavement

Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 7/28/2016
Scheduled end date:
Percent complete: 100%

Project Complete

Wheatland Center Road: Over Mill Creek Morgan Road to Wickens Road

Culvert

Contact:Karen Cox ((585) 753-7742)
Scheduled start date: 9/19/2016
Scheduled end date: 9/30/2016
Percent complete:

Road will close to through traffic on 9/19. Est. duration of closure, weather permitting:
2 months

.Road will be closed to through traffic during construction. Detour will utilize
Wheatland Center Road, Morgan Road, Union Street and Wickins Road.

Wheatland Center Road: Over Mill Creek Morgan Road to Clifton Road

Culvert

Contact:Karen Cox ((585) 753-7742)
Scheduled start date: 6/1/2016
Scheduled end date: 7/29/2016
Percent complete: 100%

Road re-opened to traffic on 7-22-16

Wickens Road: Wheatland Center Road to Union Street

Pavement

Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 7/11/2016
Scheduled end date:
Percent complete: 100%

Project Complete

Clarkson

Redman Road: Route 31 to Town Line

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 7/25/2016
Scheduled end date:
Percent complete: 0%

Surface treatment is scheduled the week of 8/29/2016.

West Avenue: Redman Road to Route 19

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 5/2/2016
Scheduled end date:
Percent complete: 90%

Paving, driveway adjustments & pavement markings are complete. Drainage work is
being worked on.

Greece

Flynn Road: Route 18 to Frisbee Hill Road

Pavement

Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 100%

Project Complete

North Greece Road: Over Larkin Creek Route 104 to Mill Road

Bridge

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 5/2/2016
Scheduled end date: 8/12/2016
Percent complete: 15%

Contractor installed N. side pipe. S. pipe and W. side footer next.
Shoulder closure.

Mount Read Blvd: Highway Pm #2 Stone Road to Maiden Lane

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 7/12/2016
Scheduled end date:
Percent complete: 95%

Project complete. Cleanup, final striping and punchlist items remain.



Monroe County Department of Transportation

Ongoing Construction Update- September 14, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Mount Read Blvd: Highway Pm #2 Britton Road to Route 18

Project complete. Need cleanup and punchlist items.

Pavement

Contact:Tom Frys ((585) 753-7741)

Scheduled start date: 7/5/2016

Scheduled end date:

Percent complete: 95%

Long Pond Road: Highway Pm #2 Gates-Greece Tl Road to Ridgeway Avenue

Project complete. Cleanup, final striping and punchlist items remain.

Pavement

Contact:Tom Frys ((585) 753-7741)

Scheduled start date: 8/15/2016

Scheduled end date:

Percent complete: 95%

Ridgeway Avenue: Highway Pm #2 Long Pond Road to Bellwood Drive

Project complete. Cleanup, final striping and punchlist items remain.

Pavement

Contact:Tom Frys ((585) 753-7741)

Scheduled start date: 8/1/2016

Scheduled end date:

Percent complete: 95%

Ridgeway Avenue: Highway Pm #2 Latona Road to City Line

Project complete. Cleanup, final striping and punchlist items remain.

Pavement

Contact:Tom Frys ((585) 753-7741)

Scheduled start date: 8/1/2016

Scheduled end date:

Percent complete: 95%

Payne Beach Road: Losp to Lake Ontario

Paving Complete.

Pavement

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date: 8/15/2016

Scheduled end date:

Percent complete: 100%

Britton Road: Mount Read Blvd to Town Line

Project Complete

Pavement

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date: 6/20/2016

Scheduled end date:

Percent complete: 100%

Kirk Road: Route 18 to Janes Road

Project Complete

Pavement

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date: 7/11/2016

Scheduled end date:

Percent complete: 100%

Payne Beach Road: Manitou Beach Road to Lake Ontario State Parkway

Project Completed

Pavement

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date: 5/18/2016

Scheduled end date: 6/30/2016

Percent complete: 100%

Ridgeway Avenue: Manitou Road to Elmgrove Road

Project Completed.

Pavement

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date: 6/6/2016

Scheduled end date:

Percent complete: 100%

Britton Road: Dewey Avenue to Lake Avenue

Coordinating the project with the town and the vendor.

Culvert

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date: 10/3/2016

Scheduled end date:

Percent complete:

Hamlin

Hamlin Center Road: Route 18 to Route 260

Surface treat and sweeping is complete, waiting on pavement markings.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date: 7/25/2016

Scheduled end date:

Percent complete: 99%

Brick Schoolhouse Road: Redman Road to Hamlin-Parma Tl Road

Milling & filling and T&L are complete. The surface treat will be the week of 8/6/2016.

Shoulder

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date: 7/11/2016

Scheduled end date:

Percent complete: 75%

Henrietta

Ward Hill Road: Route 15A to Pinnacle Road

Complete

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date: 6/20/2016

Scheduled end date:

Percent complete: 100%



Monroe County Department of Transportation

Ongoing Construction Update- September 14, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Erie Station Road: Route 15 to Middle Road

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 4/4/2016
Scheduled end date: 10/3/2016
Percent complete: 65%

Continue east portion widening. Need to top all as last step.
One way traffic eastbound will be maintained. Westbound traffic will be detoured via
Middle road / Rush-Henrietta Townline Road / West Henrietta Road

Hylan Drive: Calkins Road to Route 252

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 7/10/2016
Scheduled end date:
Percent complete: 100%

Complete

Rush-Henrietta Tlr: East River Road to Route 15A

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 75%

Shoulder back-up, driveway adjustments and pavement markings are still needed.

Telephone Road: East River Road to Route 15

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 75%

Shoulder back-up, driveway adjustments and pavement markings are still needed.

Williams Road: Pinnacle Road to Route 65

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 5/23/2016
Scheduled end date:
Percent complete: 85%

Asphalt prep is complete. Shoulder work and tree work being scheduled.

Irondequoit

Hudson Avenue: Highway Pm #2 E Ridge Road to Titus Avenue

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 6/21/2016
Scheduled end date:
Percent complete: 95%

Proj. complete. Clean up and punch list items remain.

Titus Avenue: Highway Pm #2 Hudson Avenue to Route 590

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 5/27/2016
Scheduled end date:
Percent complete: 95%

Project complete. Cleanup and punchlist items remain
Milling 1.75"; putting 1.5" back

St Paul Blvd: Highway Pm #2 City Line to North End

Pavement

Contact:Tom Frys ((585) 753-7741)
Scheduled start date: 5/9/2016
Scheduled end date:
Percent complete: 95%

Clean up, cap stone replacements, adj. some manholes and punchlist items remain.
Two way traffic will be maintained.

Kings Highway: Titus Avenue to Lakeshore Drive

Pavement

Contact:Tony Halaris ((585) 753-7738)
Scheduled start date: 9/6/2016
Scheduled end date:
Percent complete: 95%

Surface Treatment Complete

Mendon

Bull's Saw Mill Road: Route 251 to West Bloomfield Road

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 90%

All is complete except for tree work.

Parish Road: West Bloomfield Road to Route 64

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 90%

Surface treat complete, drainage work is being scheduled.

Pond Road: Douglas Road to West Bloomfield Road

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 90%

Surface treat complete, tree work is being scheduled.

Boughton Hill Road: Quaker Meeting House Road to West Bloomfield Road

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 7/18/2016
Scheduled end date:
Percent complete: 20%

Drainage work is being worked on, tree work is being scheduled.



Monroe County Department of Transportation

Ongoing Construction Update- September 14, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Cheese Factory Road: West Bloomfield Road to Route 64

Asphalt prep work is complete. Ditching & drainage work being scheduled.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date: 6/6/2016

Scheduled end date:

Percent complete: 70%

East Street: Route 65 to Quaker Meeting House Road

Nova Chip is complete and tree work being scheduled.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date: 8/1/2016

Scheduled end date:

Percent complete: 85%

West Bloomfield Road: Monroe-Wayne Cl Road to Boughton Hill Road

Surface treat is complete. Minor drainage work being scheduled.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date: 6/13/2016

Scheduled end date:

Percent complete: 90%

Ogden

Hubbell Road: Colby Street to Route 31

Complete

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date: 5/2/2016

Scheduled end date:

Percent complete: 100%

Colby Street: Route 36 to Route 259

Complete

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date: 6/20/2016

Scheduled end date:

Percent complete: 100%

Dewey Street: Reed Road to Hubbell Road

T&L are complete, minor shoulder back-up needed.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date: 6/13/2016

Scheduled end date:

Percent complete: 85%

Shepard Road: Gillett Road to Manitou Road

Complete

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date: 6/6/2016

Scheduled end date:

Percent complete: 100%

Parma

Huffer Road: Spot Safety Improvement @ 90 Degree Bend Bennett R to Lake Ontario State Parkway

Paving begins 8/26/16. Sign replacement after paving. Project completion by 9/12/16. Road Closed, Local Traffic Only. Local residents may proceed cautiously through work area.

Bennett Road: East Avenue to Curtis Road

Paving is scheduled for the week of 8/29/2016.

Pavement

Contact:Thomas Polech ((585) 753-7747)

Scheduled start date: 7/18/2016

Scheduled end date: 9/12/2016

Percent complete: 85%

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date: 8/1/2016

Scheduled end date:

Percent complete: 0%

Burritt Road: Route 259 to Route 261

Milling is complete, paving is scheduled for the week of 8/29/2016.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date: 5/23/2016

Scheduled end date:

Percent complete: 45%

Moul Road: Hamlin-Parma Tl Road to Route 259

Paving is scheduled for the week of 8/29/2016. Tree work is complete.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date: 8/1/2016

Scheduled end date:

Percent complete: 10%

Penfield

State Road: Plank Road to Jackson Road

Project Complete

Pavement

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date: 5/23/2016

Scheduled end date:

Percent complete: 100%



Monroe County Department of Transportation

Ongoing Construction Update- September 14, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Perinton

Woolston Road: Railroad Mills Road to Perinton Jurisdiction

Pavement

Contact: Tony Halaris ((585) 753-7738)

Scheduled start date: 8/25/2016

Scheduled end date:

Percent complete: 100%

Project Complete

Turk Hill Road: Rustic Railing Replacement Project Route 96 to Steele Road

Guide Rail

Contact: Hank Herdzyk ((585) 753-7729)

Scheduled start date: 8/3/2016

Scheduled end date: 8/31/2016

Percent complete: 100%

The project is complete.

Whitney Road: Rustic Rail Replacement Project Oak Hill Terrace to Linden Avenue

Guide Rail

Contact: Hank Herdzyk ((585) 753-7729)

Scheduled start date: 7/5/2016

Scheduled end date: 8/5/2016

Percent complete: 100%

The Project is complete.

Garnsey Road: Route 250 to Turk Hill Road

Pavement

Contact: Tony Halaris ((585) 753-7738)

Scheduled start date: 8/25/2016

Scheduled end date:

Percent complete: 50%

First surface treatment complete

Kreag Road: Route 96 to Ayrault Road

Pavement

Contact: Tony Halaris ((585) 753-7738)

Scheduled start date: 8/18/2016

Scheduled end date:

Percent complete:

Coordinating the project with the town and vendor.

Ayrault Road: Route 31 to Country Side Road

Culvert

Contact: Tony Halaris ((585) 753-7738)

Scheduled start date: 9/6/2016

Scheduled end date:

Percent complete:

Work to commence week of Oct.5

Pittsford

Tobey Road: Rustic Railing Replacement Project Clover Street to Tobey Court

Guide Rail

Contact: Hank Herdzyk ((585) 753-7729)

Scheduled start date: 5/23/2016

Scheduled end date: 7/31/2016

Percent complete: 100%

The Project is complete.

Railroad Mills Road: Woolston Road to Park Road

Pavement

Contact: Tony Halaris ((585) 753-7738)

Scheduled start date: 8/17/2016

Scheduled end date:

Percent complete: 100%

Project Complete

Willard Road: Route 65 to Mendon Center Road

Drainage

Contact: Tony Halaris ((585) 753-7738)

Scheduled start date: 8/29/2016

Scheduled end date:

Percent complete: 90%

Cross Culvert Installation Complete. Scheduling Final Paving

Riga

Baker Street: Savage Road to Route 33

Pavement

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 7/18/2016

Scheduled end date:

Percent complete: 99%

Surface treatment and sweeping is complete. Waiting for pavement markings.

Gilman Road: North Main Street to Route 36

Pavement

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 7/25/2016

Scheduled end date:

Percent complete: 75%

True & level is complete, shoulder back-up is still needed.

Kendall Road: Mc Intosh Road to North Main Street

Pavement

Contact: Mike Slattery ((585) 753-7734)

Scheduled start date: 7/25/2016

Scheduled end date:

Percent complete: 75%

True & level is complete, shoulder back-up is still needed.



Monroe County Department of Transportation

Ongoing Construction Update- September 14, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Savage Road: Baker Street to Attridge Road

Surface treat and sweeping is complete, waiting on pavement markings.

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 7/25/2016
Scheduled end date:
Percent complete: 99%

Palmer Road: Town Line to Route 33A

Complete

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/28/2016
Scheduled end date:
Percent complete: 100%

Rochester

Inner Loop: South Clinton Avenue to E Main St

Inner Loop is closed from E Main to Monroe. S Union - left lane closed between Monroe & East; Piken st - left lane closed between East & Savannah; Pitkin St- left lane closed north of Charlotte St; the Broad/Pitkin traffic signal is on flash.

Ridgeway Avenue: Ramona to Minder

maintain EB traffic between Dewey & Lake. WB traffic detoured via W Ridge Rd & Dewey

Various
Locations

Contact:Brent Penwarden ((585) 753-7733)
Scheduled start date: 5/1/2015
Scheduled end date: 12/31/2016
Percent complete: 37%

Pavement

Contact:Brent Penwarden ((585) 753-7733)
Scheduled start date: 7/15/2015
Scheduled end date: 12/31/2016
Percent complete: 38%

Rush

Five Points Road: Honeoye Falls #6 Road to Rush West Rush Road

Complete.

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 100%

Woodruff Road: Over Honeoye Creek Trib. East River Road to Honeoye Falls #6 Road

Majority of the work will be off the roadway.
Temporary lane closures may occur with flaggers to perform work on the roadway.

Culvert

Contact:Hank Herdzyk ((585) 753-7729)
Scheduled start date: 8/15/2016
Scheduled end date: 12/13/2016
Percent complete: 15%

East River Road: Rush West Rush Road to Rush-Henrietta Tr

Boxout repairs are complete, T&L, drainage and tree work is being scheduled.

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 8/15/2016
Scheduled end date:
Percent complete: 45%

Phelps Road: Works Road to Route 15A

Complete

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 100%

Rush West Rush Road: East River Road to Route 15A

T&L is complete, scheduling shoulder back-up and driveway adjustments.

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/13/2016
Scheduled end date:
Percent complete: 75%

Sweden

Salmon Creek Road: Beadle Road to Colby Street

Complete.

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/13/2016
Scheduled end date:
Percent complete: 100%

Colby Street: Route 19 to Hubbell Road

Milling is scheduled for the week of 9/6/2016, paving scheduled for the week of 9/12/2016.

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 2%

Sweden Walker Road: Swamp Road to Route 31

Complete

Pavement

Contact:Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 100%



Monroe County Department of Transportation

Ongoing Construction Update- September 14, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

White Road: West Sweden Road to Route 19

East section of project surfaced treated. West end T&L to be done in late August.

Pavement

Contact:Mike Slattery ((585) 753-7734)

Scheduled start date: 6/13/2016

Scheduled end date:

Percent complete: 70%

Various

Various Roads: Countdown Pedestrian Indication Various Roads to Various Roads

Signal

Contact:Jim Pond ((585) 753-7755)

Scheduled start date: 1/1/2016

Scheduled end date: 9/30/2016

Percent complete: 95%

Under construction. Installation work will continue throughout the year.
Most work is off the road. Brief lane closures are possible while installing pedestrian indications on the signal poles.

Various Roads: Wireless Its Project Various Roads to Various Roads

Signal

Contact:Thomas Polech ((585) 753-7747)

Scheduled start date: 7/7/2016

Scheduled end date: 1/8/2017

Percent complete: 10%

Conduit installation in progress. Project completion expected by January 2017.
Periodic Lane Closures for Conduit and Equipment Installation.

Various Roads: Accessible Pedestrian Devices Various Roads to Various Roads

Signal

Contact:Thomas Polech ((585) 753-7747)

Scheduled start date: 6/20/2016

Scheduled end date: 6/30/2017

Percent complete: 0%

Construction in progress, expected completion date is June 30, 2017.
Most work is off the road. Brief lane closures are possible while installing pedestrian devices on the signal poles.

Various Roads: Its Upgrade Various Roads to Various Roads

Signal

Contact:Thomas Polech ((585) 753-7747)

Scheduled start date: 8/15/2016

Scheduled end date: 3/31/2017

Percent complete: 0%

Construction to begin in summer 2016 and continue into 2017.
Most work is off the road. Brief lane closures are possible while installing cameras on the signal poles.

Webster

State Road: Jackson Road to Salt Road

Pavement

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date: 7/18/2016

Scheduled end date:

Percent complete: 100%

Project Complete

Schlegel Road: Route 250 to Salt Road

Drainage

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date: 9/26/2016

Scheduled end date:

Percent complete: 0%

Coordinating the project with the town and the vendor.

Basket Road: Schlegel Road to Lake Road

Pavement

Contact:Hank Herdzyk ((585) 753-7729)

Scheduled start date: 4/11/2016

Scheduled end date: 12/16/2016

Percent complete: 70%

Project work will continue with grading of ditches as well as reconstruction of driveways.
Construction to be done by alternating traffic around work areas with flaggers and a Mobile Traffic Signal.

Five Mile Line Road: Route 104 to Klem Road

Pavement

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date: 7/11/2016

Scheduled end date:

Percent complete: 100%

Project Complete

Gravel Road: Empire Blvd to Route 104

Pavement

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date: 8/8/2016

Scheduled end date:

Percent complete: 70%

Resurfacing completed from Old Ridge to 104 BridgeMilling Empire to Old Ridge 9/13

Lake Road: Bay Road to Monroe-Wayne Cl Road

Pavement

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date: 7/18/2016

Scheduled end date:

Percent complete: 100%

Project Complete

Lake Road: Route 250 to Monroe-Wayne Cl Road

Pavement

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date: 7/18/2016

Scheduled end date:

Percent complete: 100%

Project Complete

Monroe-Wayne Cl Road: State Road to Ridge Road

Pavement

Contact:Tony Halaris ((585) 753-7738)

Scheduled start date: 6/13/2016

Scheduled end date:

Percent complete: 20%

Ditch cleaning to begin the week of 6/13



Monroe County Department of Transportation

Ongoing Construction Update- September 14, 2016

CHERYL DINOLFO
COUNTY EXECUTIVE

Whiting Road: Klem Road to Lake Road

Prep work started

Pavement Contact: Tony Halaris ((585) 753-7738)
Scheduled start date: 9/6/2016
Scheduled end date:
Percent complete: 20%

Wheatland

Belcoda Road: Route 383 to North Road

Complete

Pavement Contact: Mike Slattery ((585) 753-7734)
Scheduled start date: 7/18/2016
Scheduled end date:
Percent complete: 100%

South Road: Union Street to River Road

Complete

Pavement Contact: Mike Slattery ((585) 753-7734)
Scheduled start date: 6/27/2016
Scheduled end date:
Percent complete: 100%

Beulah Road: Oatka Creek to Riga Wheatland Tl

Drainage & T&L are being worked on.

Pavement Contact: Mike Slattery ((585) 753-7734)
Scheduled start date: 8/1/2016
Scheduled end date:
Percent complete: 40%

Oatka Creek: Monroe Genesee County Line to Route 36

Drainage & tree work is being worked on. T&L is scheduled for the week of 8/29/2016.

Pavement Contact: Mike Slattery ((585) 753-7734)
Scheduled start date: 6/20/2016
Scheduled end date:
Percent complete: 35%