



Monroe County Department of Transportation

Ongoing Construction Update- February 13, 2017

CHERYL DINOLFO
COUNTY EXECUTIVE

Chili

Rtoc Building Facility: Rtoc Building At 1155 Scottsville Road Not Entered to Not Entered

Various
Locations

Contact: Thomas Polech ((585) 753-7747)
Scheduled start date: 4/1/2017
Scheduled end date: 12/31/2017
Percent complete: 0%

Construction work to begin in May/June 2017.
No traffic impacts.

Gates

Coldwater Road: Over Little Black Creek Tributary Westside Drive to Culvert Cherry Road

Culvert

Contact: Karen Cox ((585) 753-7742)
Scheduled start date: 6/2/2017
Scheduled end date: 6/30/2017
Percent complete:

Greece

Long Pond Road: Lake Ontario State Parkway to Edgemere Drive

Pavement

Contact: Thomas Polech ((585) 753-7747)
Scheduled start date: 4/3/2017
Scheduled end date: 12/31/2017
Percent complete: 0%

Construction to begin in May 2017.
Daily lane closures with flaggers, no overnight closures.

Parma

Moul Road: Over Cowsucker Creek Bennett Road to Lighthouse Road

Culvert

Contact: Thomas Polech ((585) 753-7747)
Scheduled start date: 6/23/2017
Scheduled end date: 12/31/2017
Percent complete: 0%

Construction to begin in late June 2017, should be complete by October 2017.
Moul Road will be closed between Bennett Rd. and Lighthouse Rd. with a posted detour.

Rochester

Inner Loop: South Clinton Avenue to E Main St

Various
Locations

Contact: Brent Penwarden ((585) 753-7733)
Scheduled start date: 5/1/2015
Scheduled end date: 12/31/2017
Percent complete: 55%

Inner Loop closed from E Main to Monroe; South Union left lane closed between Monroe & University; Pitkin St left lane closed between East & Chestnut; signal at Broad/Pitkin is on flash; East Ave/Union St intersection is an all way stop.

Various

Various Roads: Wireless Its Project Various Roads to Various Roads

Signal

Contact: Thomas Polech ((585) 753-7747)
Scheduled start date: 7/7/2016
Scheduled end date: 5/8/2017
Percent complete: 85%

PTZ camera and wireless radio installation in progress. Construction to be complete by May 2017.
Periodic Lane Closures for Conduit and Equipment Installation.

Various Roads: Accessible Pedestrian Devices Various Roads to Various Roads

Signal

Contact: Thomas Polech ((585) 753-7747)
Scheduled start date: 6/20/2016
Scheduled end date: 7/31/2017
Percent complete: 16%

Construction in progress, expected completion date is July 31, 2017.
Most work is off the road. Brief lane closures are possible while installing pedestrian devices on the signal poles.

Various Roads: Its Upgrade Various Roads to Various Roads

Signal

Contact: Thomas Polech ((585) 753-7747)
Scheduled start date: 8/15/2016
Scheduled end date: 3/31/2017
Percent complete: 25%

Construction in progress. Project completion by summer 2017.
Most work is off the road. Brief lane closures are possible while installing cameras on the signal poles.

Wheatland

Bowerman Road: Over Oatka Creek Quaker Road to Route 383

Bridge

Contact: Karen Cox ((585) 753-7742)
Scheduled start date: 6/5/2017
Scheduled end date: 11/30/2017
Percent complete: